



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/08/25**

CONTRACT ID: **646855001**
 PROJECT: **MMC - 646855001**
 CONTRACT: **07244012**
 AWARD AMOUNT: **\$346,500.00**
 PROJECTED AMOUNT: **\$346,500.00**
 ADJ. PROJECTED AMOUNT: **\$346,500.00**
 CONTRACTOR: **KNIFE RIVER CORPORATION - SOUTH**

HIGHWAY: **SH0006**
 DISTRICT NAME: **BRYAN**
 COUNTY: **ROBERTSON**
 AREA ENGINEER: **James Robbins, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2024** to **12/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **56.12**
 % TIME USED: **65.56**
 % RETAINAGE: **0.00**

LETTING DATE: **07/09/2024**
 AWARD DATE: **07/30/2024**
 NOTICE TO PROCEED DATE: **08/15/2024**
 WORK BEGIN DATE: **09/05/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$194,449.63	\$190,474.96	\$3,974.67
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$194,449.63	\$190,474.96	\$3,974.67
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$194,449.63	\$190,474.96	\$3,974.67

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/05/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 118
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
12/01/2024	1	
12/02/2024	1	
12/03/2024	1	
12/04/2024	1	
12/05/2024	1	
12/06/2024	1	
12/07/2024	1	
12/08/2024	1	
12/09/2024	1	
12/10/2024	1	
12/11/2024	1	
12/12/2024	1	
12/13/2024	1	
12/14/2024	1	
12/15/2024	1	
12/16/2024	1	
12/17/2024	1	
12/18/2024	1	
12/19/2024	1	
12/20/2024	1	
12/21/2024	1	
12/22/2024	1	
12/23/2024	1	
12/24/2024	1	
12/25/2024	1	
12/26/2024	1	
12/27/2024	1	
12/28/2024	1	
12/29/2024	1	
12/30/2024	1	
12/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646855001 CONTROL 646855001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0070	80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	81.000	49.070	\$3,974.67

Total Bid Quantity	QTY Paid To Date
500.00	49.07

TOTAL ITEM EARNINGS THIS ESTIMATE

\$3,974.67

CONTRACT LINE ITEMS

PROJECT MMC - 646855001 CONTROL 646855001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	90.000	1,500.000	0.000	1,927.86	173,507.40
0070	80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	81.000	500.000	0.000	49.07	3,974.67
0075	80116006	000	D-GR HMA(SQ) TY F PG 64-22 (DELIVERY)	TON	92.000	1,000.000	0.000	184.43	16,967.56
Category Subtotal									\$194,449.63

PROJECT MMC - 646855001 CONTROL 646855001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	79.000	1,000.000	0.000	0.000	0.00
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$194,449.63

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	90.000	1,500.00	1,927.860	173,507.40
80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	81.000	500.00	49.070	3,974.67
80116006	000	D-GR HMA(SQ) TY F PG 64-22 (DELIVERY)	TON	92.000	1,000.00	184.430	16,967.56
TOTAL ITEM EARNINGS TO DATE							\$194,449.63