



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/08/25**

CONTRACT ID: **647107001**
 PROJECT: **RMC - 647107001**
 CONTRACT: **08240111**
 AWARD AMOUNT: **\$520,380.00**
 PROJECTED AMOUNT: **\$520,382.00**
 ADJ. PROJECTED AMOUNT: **\$520,382.00**
 CONTRACTOR: **CATOCON, INC.**

HIGHWAY: **IH0030**
 DISTRICT NAME: **PARIS**
 COUNTY: **HOPKINS**
 AREA ENGINEER: **Jesse Herrera, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2024** to **12/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **29.29**
 % TIME USED: **25.21**
 % RETAINAGE: **0.00**

LETTING DATE: **08/15/2024**
 AWARD DATE: **08/15/2024**
 NOTICE TO PROCEED DATE: **09/03/2024**
 WORK BEGIN DATE: **10/01/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$152,444.00	\$92,608.00	\$59,836.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$152,444.00	\$92,608.00	\$59,836.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$152,444.00	\$92,608.00	\$59,836.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/01/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 92
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
12/01/2024	1	
12/02/2024	1	
12/03/2024	1	
12/04/2024	1	
12/05/2024	1	
12/06/2024	1	
12/07/2024	1	
12/08/2024	1	
12/09/2024	1	
12/10/2024	1	
12/11/2024	1	
12/12/2024	1	
12/13/2024	1	
12/14/2024	1	
12/15/2024	1	
12/16/2024	1	
12/17/2024	1	
12/18/2024	1	
12/19/2024	1	
12/20/2024	1	
12/21/2024	1	
12/22/2024	1	
12/23/2024	1	
12/24/2024	1	
12/25/2024	1	
12/26/2024	1	
12/27/2024	1	
12/28/2024	1	
12/29/2024	1	
12/30/2024	1	
12/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 647107001 CONTROL 647107001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	1.000	\$1.00	20.00	2.00
0065	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,250.000	7.000	\$8,750.00	150.00	7.00
0075	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	45.000	809.000	\$36,405.00	4,400.00	2,098.00
0080	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	60.000	66.000	\$3,960.00	1,000.00	236.00
0085	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	85.000	28.000	\$2,380.00	350.00	113.00
0090	07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	130.000	18.000	\$2,340.00	150.00	55.00
0095	07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	250.000	10.000	\$2,500.00	50.00	31.00
0100	07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	500.000	7.000	\$3,500.00	20.00	20.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$59,836.00

CONTRACT LINE ITEMS

PROJECT RMC - 647107001 CONTROL 647107001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	20.000	0.000	2.00	2.00
0065	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,250.000	150.000	0.000	7.00	8,750.00
0075	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	45.000	4,400.000	0.000	2,098.00	94,410.00
0080	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	60.000	1,000.000	0.000	236.00	14,160.00
0085	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	85.000	350.000	0.000	113.00	9,605.00
0090	07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	130.000	150.000	0.000	55.00	7,150.00
0095	07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	250.000	50.000	0.000	31.00	7,750.00
0100	07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	500.000	20.000	0.000	20.00	10,000.00
0105	07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	300.000	10.000	0.000	2.00	600.00
0125	61856002	002	TMA (STATIONARY)	DAY	1.000	30.000	0.000	17.00	17.00

Category Subtotal \$152,444.00

PROJECT RMC - 647107001 CONTROL 647107001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	1.000	50.000	0.000	0.000	0.00
0110	07526012	000	TREE REMOVAL (48" - 60" DIA)	EA	1.000	10.000	0.000	0.000	0.00
0115	07526013	000	TREE REMOVAL (60" - 72" DIA)	EA	1.000	10.000	0.000	0.000	0.00
0120	07526014	000	STUMP REMOVAL	EA	1.000	10.000	0.000	0.000	0.00
0130	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0135	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0140	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0145	96066061		INSURANCE AND BOND-CALL OUT WORK-RMC	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$152,444.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	20.00	2.000	2.00
07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	1,250.000	150.00	7.000	8,750.00
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	45.000	4,400.00	2,098.000	94,410.00
07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	60.000	1,000.00	236.000	14,160.00
07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	85.000	350.00	113.000	9,605.00
07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	130.000	150.00	55.000	7,150.00
07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	250.000	50.00	31.000	7,750.00
07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	500.000	20.00	20.000	10,000.00
07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	300.000	10.00	2.000	600.00
61856002	002	TMA (STATIONARY)	DAY	1.000	30.00	17.000	17.00
TOTAL ITEM EARNINGS TO DATE							\$152,444.00