



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/26**

CONTRACT ID: **648112001**
 PROJECT: **RMC - A00214339**
 CONTRACT: **06254202**
 AWARD AMOUNT: **\$1,888,900.00**
 PROJECTED AMOUNT: **\$1,888,900.00**
 ADJ. PROJECTED AMOUNT: **\$1,888,900.00**
 CONTRACTOR: **DIGG COMMERCIAL, LLC**

HIGHWAY: **US0281**
 DISTRICT NAME: **PHARR**
 COUNTY: **BROOKS**
 AREA ENGINEER:
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0010**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/01/2026** to **04/30/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **23.70**
 % TIME USED: **8.80**
 % RETAINAGE: **0.00**

LETTING DATE: **06/05/2025**
 AWARD DATE: **06/20/2025**
 NOTICE TO PROCEED DATE: **07/22/2025**
 WORK BEGIN DATE: **03/16/2026**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$447,669.30	\$0.00	\$447,669.30
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$447,669.30	\$0.00	\$447,669.30
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$447,669.30	\$0.00	\$447,669.30

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/16/2026
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 250
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 250
DAYS CHARGED TO DATE: 22
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$968.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$968.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/01/2025		1	TIME NOT STARTED
04/01/2026	1		
04/02/2026	1		
04/03/2026	1		
04/04/2026		1	SATURDAY
04/05/2026		1	SUNDAY
04/06/2026	1		
04/07/2026	1		
04/08/2026	1		
04/09/2026	1		
04/10/2026	1		
04/11/2026		1	SATURDAY
04/12/2026		1	SUNDAY
04/13/2026	1		
04/14/2026	1		
04/15/2026	1		
04/16/2026	1		
04/17/2026	1		
04/18/2026		1	SATURDAY
04/19/2026		1	SUNDAY
04/20/2026	1		
04/21/2026	1		
04/22/2026	1		
04/23/2026	1		
04/24/2026	1		
04/25/2026		1	SATURDAY
04/26/2026		1	SUNDAY
04/27/2026	1		
04/28/2026	1		
04/29/2026	1		
04/30/2026	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	22	9
SATURDAY		4
SUNDAY		4
TIME NOT STARTED		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - A00214339 CONTROL 648112001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	70547001	000	SAFETY REST AREA	LS	1,888,900.000	0.237	\$447,669.30

Total Bid Quantity	QTY Paid To Date
1.00	0.24

TOTAL ITEM EARNINGS THIS ESTIMATE

\$447,669.30

CONTRACT LINE ITEMS

PROJECT RMC - A00214339 CONTROL 648112001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	70547001	000	SAFETY REST AREA	LS	1,888,900.000	1.000	0.000	0.24	447,669.30
								Category Subtotal	\$447,669.30

CONTROL
DESCRIPTION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

TOTAL ITEM EARNINGS THIS CONTRACT \$447,669.30

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
70547001	000	SAFETY REST AREA	LS	1,888,900.000	1.00	0.237	447,669.30
TOTAL ITEM EARNINGS TO DATE							\$447,669.30