



Start date 02JAN15
 Finish date 26APR16
 Data date 02JAN15
 Run date 23FEB12
 Page number 1A
 © Primavera Systems, Inc.

TxDOT
US 77(CSJ:0327-02-050)

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2015												2016																																																				
						DEC 29	JAN 05	JAN 12	JAN 19	JAN 26	FEB 02	FEB 09	FEB 16	FEB 23	MAR 02	MAR 09	MAR 16	MAR 23	MAR 30	APR 06	APR 13	APR 20	APR 27	MAY 04	MAY 11	MAY 18	MAY 25	MAY 31	JUN 07	JUN 14	JUN 21	JUN 28	JUL 05	JUL 12	JUL 19	JUL 26	AUG 02	AUG 09	AUG 16	AUG 23	SEP 03	SEP 10	SEP 17	SEP 24	SEP 31	OCT 07	OCT 14	OCT 21	OCT 28	NOV 04	NOV 11	NOV 18	NOV 25	NOV 30	DEC 06	DEC 13	DEC 20	DEC 27	JAN 03	JAN 10	JAN 17	JAN 24	JAN 31	FEB 07	FEB 14	FEB 21	FEB 28	MAR 06	MAR 13	MAR 20
7140	Phase III-A Work Summary	142 *	142 *	23JUL15	10FEB16	Phase III-A Work Summary																																																																
PHASE III-B						<ul style="list-style-type: none"> ◆ Begin Phase III-B Construction ▶ Set T.C.P. █ Rdwy Embankment/Excavation █ Flexbase █ Hotmix ACP Ty"D" █ WZPM ◆ End Phase III-B Construction 																																																																
8000	Begin Phase III-B Construction	0	0	11FEB16																																																																		
8010	Set T.C.P.	1	1	11FEB16	11FEB16																																																																	
8020	Rdwy Embankment/Excavation	5	5	12FEB16	18FEB16																																																																	
8030	Flexbase	5	5	19FEB16	25FEB16																																																																	
8035	Hotmix ACP Ty"D"	2	2	26FEB16	29FEB16																																																																	
8040	WZPM	1	1	01MAR16	01MAR16																																																																	
8130	End Phase III-B Construction	0	0		01MAR16																																																																	
8140	Phase III-B Work Summary	14 *	14 *	11FEB16	01MAR16	Phase III-B Work Summary																																																																
PHASE IV LA PARRA INTERSECTION						<ul style="list-style-type: none"> ◆ Begin Phase IV Construction ▶ Set T.C.P. █ Construct Step I La Parra █ Construct Steps II & III La Parra █ Final Overlay █ Final Striping ◆ End Phase IV Construction 																																																																
9000	Begin Phase IV Construction	0	0	02MAR16																																																																		
9010	Set T.C.P.	1	1	02MAR16	02MAR16																																																																	
9020	Construct Step I La Parra	15	15	03MAR16	23MAR16																																																																	
9030	Construct Steps II & III La Parra	15	15	24MAR16	13APR16																																																																	
9040	Final Overlay	5	5	14APR16	20APR16																																																																	
9050	Final Striping	4	4	21APR16	26APR16																																																																	
9980	End Phase IV Construction	0	0		26APR16																																																																	
9990	Phase IV Work Summary	40 *	40 *	02MAR16	26APR16	Phase IV Work Summary																																																																
PROJECT CONTRACT TIME SUMMARY																																																																						
10000	Total Project Time	340 *	340 *	02JAN15	26APR16																																																																	

Start date 02JAN15
 Finish date 26APR16
 Data date 02JAN15
 Run date 23FEB12
 Page number 2A
 © Primavera Systems, Inc.

TxDOT
 US 77(CSJ:0327-02-050)

■ Early bar
 █ Progress bar
 █ Critical bar
 — Summary bar
 ◆ Start milestone point
 ◆ Finish milestone point