



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **01/11/22**

CONTRACT ID: **633145001**  
 PROJECT: **RMC - 633145001**  
 CONTRACT: **08181107**  
 AWARD AMOUNT: **\$169,450.00**  
 PROJECTED AMOUNT: **\$169,450.00**  
 ADJ. PROJECTED AMOUNT: **\$338,900.00**  
 CONTRACTOR: **TEXAS DRAINAGE INC.**

HIGHWAY: **SH0087**  
 DISTRICT NAME: **LUFKIN**  
 COUNTY: **SHELBY**  
 AREA ENGINEER: **Charles "Matt" Brazil, P.E.**  
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0021**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **11/01/2021** to **11/23/2021**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **56.67**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/29/2018**  
 AWARD DATE: **08/29/2018**  
 NOTICE TO PROCEED DATE: **09/13/2018**  
 WORK BEGIN DATE: **03/16/2020**  
 ACCEPTED DATE: **11/23/2021**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$281,332.80	\$281,332.80	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$281,332.80	\$281,332.80	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$281,332.80</b>	<b>\$281,332.80</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>03/16/2020</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>03/16/2020</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$590.00</b>
<u>BID DAYS:</u>	<b>45</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>45</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>90</b>	<b>PER DAY</b>	<b>\$590.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>51</b>	<b>TOTAL:</b>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
11/01/2021		1	AWAITING FINAL DOCUMENTATION
11/02/2021		1	AWAITING FINAL DOCUMENTATION
11/03/2021		1	AWAITING FINAL DOCUMENTATION
11/04/2021		1	AWAITING FINAL DOCUMENTATION
11/05/2021		1	AWAITING FINAL DOCUMENTATION
11/06/2021		1	AWAITING FINAL DOCUMENTATION
11/07/2021		1	AWAITING FINAL DOCUMENTATION
11/08/2021		1	AWAITING FINAL DOCUMENTATION
11/09/2021		1	AWAITING FINAL DOCUMENTATION
11/10/2021		1	AWAITING FINAL DOCUMENTATION
11/11/2021		1	AWAITING FINAL DOCUMENTATION
11/12/2021		1	AWAITING FINAL DOCUMENTATION
11/13/2021		1	AWAITING FINAL DOCUMENTATION
11/14/2021		1	AWAITING FINAL DOCUMENTATION
11/15/2021		1	AWAITING FINAL DOCUMENTATION
11/16/2021		1	AWAITING FINAL DOCUMENTATION
11/17/2021		1	AWAITING FINAL DOCUMENTATION
11/18/2021		1	AWAITING FINAL DOCUMENTATION
11/19/2021		1	AWAITING FINAL DOCUMENTATION
11/20/2021		1	AWAITING FINAL DOCUMENTATION
11/21/2021		1	AWAITING FINAL DOCUMENTATION
11/22/2021		1	AWAITING FINAL DOCUMENTATION
11/23/2021		1	WORK ACCEPTED

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
23	0	23
		<hr/>
AWAITING FINAL DOCU		22
WORK ACCEPTED		1

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT RMC - 633145001 CONTROL 633145001  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	05006001	000	MOBILIZATION	LS	1,000.000	1.000	0.000	0.90	900.00
0080	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	1.360	100,000.000	100,000.000	199,730.00	271,632.80
0085	61856002	000	TMA (STATIONARY)	DAY	200.000	45.000	45.000	44.00	8,800.00
<b>Category Subtotal</b>									<b>\$281,332.80</b>

PROJECT RMC - 633145001 CONTROL 633145001  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0055	01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	0.250	600.000	600.000	0.000	0.00
0060	04806001	000	CLEAN EXIST CULVERTS	EA	225.000	100.000	100.000	0.000	0.00
0070	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.000	400.000	400.000	0.000	0.00
0075	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	400.000	400.000	0.000	0.00
066	05006001		MOBILIZATION CHANGE ORDER 001	LS	1,000.000	0.000	1.000	0.000	0.00
090	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
095	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
100	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
105	96016001		MATERIAL ON HAND MOH - POS	DOL	1.000	1,000.000	0.000	0.000	0.00
110	96016001		MATERIAL ON HAND MOH- NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$281,332.80

**CONSTRUCTION ESTIMATE COMBINED**

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1,000.000	1.00	0.900	900.00
07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	1.360	100,000.00	199,730.000	271,632.80
61856002	000	TMA (STATIONARY)	DAY	200.000	45.00	44.000	8,800.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$281,332.80</b>