



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/11/21**

CONTRACT ID: **636434001**
 PROJECT: **MMC - 636434001**
 CONTRACT: **12201005**
 AWARD AMOUNT: **\$246,410.00**
 PROJECTED AMOUNT: **\$246,413.00**
 ADJ. PROJECTED AMOUNT: **\$504,893.48**
 CONTRACTOR: **WALLER COUNTY ASPHALT INC.**

HIGHWAY: **US0069**
 DISTRICT NAME: **TYLER**
 COUNTY: **SMITH**
 AREA ENGINEER: **Paul Schneider, P.E.**
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2021** to **09/29/2021**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **4.25**
 % TIME USED: **66.94**
 % RETAINAGE: **0.00**

LETTING DATE: **12/08/2020**
 AWARD DATE: **12/08/2020**
 NOTICE TO PROCEED DATE: **12/28/2020**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$21,478.24	\$21,478.24	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$21,478.24	\$21,478.24	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$21,478.24	\$21,478.24	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 02/09/2021
BID DAYS: 120
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 241
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/01/2021	1	
09/02/2021	1	
09/03/2021	1	
09/04/2021	1	
09/05/2021	1	
09/06/2021	1	
09/07/2021	1	
09/08/2021	1	
09/09/2021	1	
09/10/2021	1	
09/11/2021	1	
09/12/2021	1	
09/13/2021	1	
09/14/2021	1	
09/15/2021	1	
09/16/2021	1	
09/17/2021	1	
09/18/2021	1	
09/19/2021	1	
09/20/2021	1	
09/21/2021	1	
09/22/2021	1	
09/23/2021	1	
09/24/2021	1	
09/25/2021	1	
09/26/2021	1	
09/27/2021	1	
09/28/2021	1	
09/29/2021	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
29	29	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 636434001 CONTROL 636434001
 CATEGORY 001 DESCRIPTION ASPHALTIC CONC PATCHING MATERIAL ON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	80196011	000	ASPHALTIC CONC PATCH MATERIAL (DEL)	BAG	12.750	200.000	200.000	50.00	637.50
0075	80196023	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 1)	TON	120.200	1,000.000	1,100.420	125.48	15,082.69
0085	80196025	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 3)	TON	115.000	100.000	100.000	50.07	5,758.05
Category Subtotal									\$21,478.24

PROJECT MMC - 636434001 CONTROL 636434001
 CATEGORY 001 DESCRIPTION ASPHALTIC CONC PATCHING MATERIAL ON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80196007	000	ASPHALTIC CONC PATCH MATERIAL (PICKUP)	TON	85.000	1,000.000	1,000.000	0.000	0.00
0065	80196008	000	ASPHALTIC CONC PATCH MATERIAL (PICKUP)	BAG	12.000	300.000	300.000	0.000	0.00
0080	80196024	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 2)	TON	117.800	200.000	200.000	0.000	0.00
220	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
200	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
205	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
210	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
215	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$21,478.24

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80196011	000	ASPHALTIC CONC PATCH MATERIAL (DEL)	BAG	12.750	200.00	50.000	637.50
80196023	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 1)	TON	120.200	1,000.00	125.480	15,082.69
80196025	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 3)	TON	115.000	100.00	50.070	5,758.05
TOTAL ITEM EARNINGS TO DATE							\$21,478.24