



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/10/23**

CONTRACT ID: **636893001**
 PROJECT: **RMC - 636893001**
 CONTRACT: **02214202**
 AWARD AMOUNT: **\$282,398.88**
 PROJECTED AMOUNT: **\$282,402.88**
 ADJ. PROJECTED AMOUNT: **\$282,402.88**
 CONTRACTOR: **R&M INCORPORATED**

HIGHWAY: **US0290**
 DISTRICT NAME: **AUSTIN**
 COUNTY: **LEE**
 AREA ENGINEER: **Diana Schulze, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0019**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2022** to **12/31/2022**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **75.95**
 % TIME USED: **56.04**
 % RETAINAGE: **0.00**

LETTING DATE: **02/05/2021**
 AWARD DATE: **02/25/2021**
 NOTICE TO PROCEED DATE: **03/19/2021**
 WORK BEGIN DATE: **06/23/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$214,498.50	\$205,386.54	\$9,111.96
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$214,498.50	\$205,386.54	\$9,111.96
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$214,498.50	\$205,386.54	\$9,111.96

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/23/2021
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 91
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 91
DAYS CHARGED TO DATE: 51
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/01/2022		1	TOO WET
12/02/2022		1	TOO WET
12/03/2022		1	SATURDAY
12/04/2022		1	SUNDAY
12/05/2022		1	TOO WET
12/06/2022	1		
12/07/2022	1		
12/08/2022	1		
12/09/2022	1		
12/10/2022		1	SATURDAY
12/11/2022		1	SUNDAY
12/12/2022		1	TOO WET
12/13/2022		1	TOO WET
12/14/2022		1	TOO WET
12/15/2022		1	TOO WET
12/16/2022		1	TOO WET
12/17/2022		1	SATURDAY
12/18/2022		1	SUNDAY
12/19/2022		1	TOO WET
12/20/2022		1	TOO WET
12/21/2022		1	TOO WET
12/22/2022		1	TOO WET
12/23/2022		1	HOLIDAY TRAFFIC
12/24/2022		1	HOLIDAY
12/25/2022		1	HOLIDAY
12/26/2022		1	HOLIDAY TRAFFIC
12/27/2022		1	TOO WET
12/28/2022		1	TOO WET
12/29/2022		1	TOO WET
12/30/2022		1	TOO WET
12/31/2022		1	SATURDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	4	27
		<hr/>
HOLIDAY		2
HOLIDAY TRAFFIC		2
SATURDAY		4
SUNDAY		3
TOO WET		16

WORK PERFORMED THIS PERIOD

PROJECT RMC - 636893001 CONTROL 636893001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0070	07306002	000	FULL - WIDTH MOWING	AC	25.960	351.000	\$9,111.96

Total Bid Quantity	QTY Paid To Date
8,860.00	7,006.50

TOTAL ITEM EARNINGS THIS ESTIMATE \$9,111.96

CONTRACT LINE ITEMS

PROJECT RMC - 636893001 CONTROL 636893001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	6.000	0.000	4.00	4.00
0065	07306001	000	STRIP MOWING	AC	25.960	2,018.000	0.000	1,256.00	32,605.76
0070	07306002	000	FULL - WIDTH MOWING	AC	25.960	8,860.000	0.000	7,006.50	181,888.74
Category Subtotal									\$214,498.50

PROJECT RMC - 636893001 CONTROL 636893001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9000	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
9001	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
9002	96026002		PAYMENT ADJUSTMENT-NEG	DOL	1.000	1.000	0.000	0.000	0.00
9003	96066061		INSURANCE AND BOND-CALL OUT WORK-RMC	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$214,498.50

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	6.00	4.000	4.00
07306001	000	STRIP MOWING	AC	25.960	2,018.00	1,256.000	32,605.76
07306002	000	FULL - WIDTH MOWING	AC	25.960	8,860.00	7,006.500	181,888.74
TOTAL ITEM EARNINGS TO DATE							\$214,498.50