



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **05/08/24**

CONTRACT ID: **638270001**  
 PROJECT: **RMC - 638270001**  
 CONTRACT: **09231818**  
 AWARD AMOUNT: **\$57,812.00**  
 PROJECTED AMOUNT: **\$55,341.00**  
 ADJ. PROJECTED AMOUNT: **\$55,341.00**  
 CONTRACTOR: **GARRET SHIELDS INFRASTRUCTURE**

HIGHWAY: **US0075**  
 DISTRICT NAME: **DALLAS**  
 COUNTY: **COLLIN**  
 AREA ENGINEER: **Derick Davis**  
 AREA NUMBER: **007**

ESTIMATE NUMBER: **0003**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **03/22/2024** to **04/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **32.70**  
 % TIME USED: **24.11**  
 % RETAINAGE: **0.00**

LETTING DATE: **09/12/2023**  
 AWARD DATE: **09/12/2023**  
 NOTICE TO PROCEED DATE: **10/04/2023**  
 WORK BEGIN DATE: **01/29/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$18,097.00	\$0.00	\$18,097.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$18,097.00	\$0.00	\$18,097.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$18,097.00</b>
<b>PAID TO CONTRACTOR</b>	<b>\$18,097.00</b>	<b>\$0.00</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 01/29/2024  
TIME CHARGES BEGIN: 01/29/2024  
BID DAYS: 365  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 365  
DAYS CHARGED TO DATE: 88  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
DAYS AT  
PER DAY \$618.00  
TOTAL: \$0.00

<u>DAILY BREAKDOWN</u>			<u>PERIOD SUMMARY</u>			
Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
03/22/2024	1			35	35	0
03/23/2024	1					
03/24/2024	1					
03/25/2024	1					
03/26/2024	1					
03/27/2024	1					
03/28/2024	1					
03/29/2024	1					
03/30/2024	1					
03/31/2024	1					
04/01/2024	1					
04/02/2024	1					
04/03/2024	1					
04/04/2024	1					
04/05/2024	1					
04/06/2024	1					
04/07/2024	1					
04/08/2024	1					
04/09/2024	1					
04/10/2024	1					
04/11/2024	1					
04/12/2024	1					
04/13/2024	1					
04/14/2024	1					
04/15/2024	1					
04/16/2024	1					
04/17/2024	1					
04/18/2024	1					
04/19/2024	1					
04/20/2024	1					
04/21/2024	1					
04/22/2024	1					
04/23/2024	1					
04/24/2024	1					
04/25/2024	1					

WORK PERFORMED THIS PERIOD

PROJECT RMC - 638270001 CONTROL 638270001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	1.000	\$1.00	11.00	1.00
0080	07646031	000	STORM SEWER CLEANING 31"-54"	LF	78.000	75.000	\$5,850.00	100.00	75.00
0095	70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	100.000	122.460	\$12,246.00	100.00	122.46
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$18,097.00</b>		

CONTRACT LINE ITEMS

PROJECT RMC - 638270001 CONTROL 638270001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	11.000	0.000	1.00	1.00
0080	07646031	000	STORM SEWER CLEANING 31"-54"	LF	78.000	100.000	0.000	75.00	5,850.00
0095	70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	100.000	100.000	0.000	122.46	12,246.00
<b>Category Subtotal</b>									<b>\$18,097.00</b>

PROJECT RMC - 638270001 CONTROL 638270001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	1.000	1.000	0.000	0.000	0.00
0070	07646026	000	STORM SEWER CLEAN (BOX CULV)(ALL SIZES)	LF	78.000	300.000	0.000	0.000	0.00
0075	07646030	000	STORM SEWER CLEANING 18"-30"	LF	78.000	100.000	0.000	0.000	0.00
0085	07646032	000	STORM SEWER CLEANING 55" & OVER	LF	78.000	100.000	0.000	0.000	0.00
0090	61856002	002	TMA (STATIONARY)	DAY	100.000	10.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND Material on Hand	DOL	1.000	1.000	0.000	0.000	0.00
1010	96016001		MATERIAL ON HAND Material on Hand	DOL	-1.000	1.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - POS	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Neg	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to complete in the	DOL	-618.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to mobilize COWR	DOL	-618.000	1.000	0.000	0.000	0.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-618.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non Compliance/Discontinuance	DOL	-618.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

TOTAL ITEM EARNINGS THIS CONTRACT **\$18,097.00**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	11.00	1.000	1.00
07646031	000	STORM SEWER CLEANING 31"-54"	LF	78.000	100.00	75.000	5,850.00
70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	100.000	100.00	122.460	12,246.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$18,097.00</b>