



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **641035001**  
 PROJECT: **RMC - 641035001**  
 CONTRACT: **08224233**  
 AWARD AMOUNT: **\$392,190.00**  
 PROJECTED AMOUNT: **\$391,190.00**  
 ADJ. PROJECTED AMOUNT: **\$391,190.00**  
 CONTRACTOR: **SHALOM SERVICES CORPORATION**

HIGHWAY: **US0069**  
 DISTRICT NAME: **BEAUMONT**  
 COUNTY: **JEFFERSON**  
 AREA ENGINEER: **David Collins, P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0012**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **49.92**  
 % TIME USED: **16.71**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/04/2022**  
 AWARD DATE: **08/30/2022**  
 NOTICE TO PROCEED DATE: **09/26/2022**  
 WORK BEGIN DATE: **10/12/2022**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$195,300.00	\$195,300.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$195,300.00	\$195,300.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$195,300.00</b>	<b>\$195,300.00</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 10/12/2022  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 365  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 365  
DAYS CHARGED TO DATE: 61  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$590.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT RMC - 641035001 CONTROL 641035001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	04806001	000	CLEAN EXIST CULVERTS	EA	3,500.000	85.000	0.000	55.00	192,500.00
0085	61856002	002	TMA (STATIONARY)	DAY	400.000	85.000	0.000	7.00	2,800.00
<b>Category Subtotal</b>									<b>\$195,300.00</b>

PROJECT RMC - 641035001 CONTROL 641035001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	45.000	326.000	0.000	0.000	0.00
0070	05006001	000	MOBILIZATION	LS	1,000.000	1.000	0.000	0.000	0.00
0075	05006033	000	MOBILIZATION (CALLOUT)	EA	2,500.000	18.000	0.000	0.000	0.00
0080	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	10.000	2.000	0.000	0.000	0.00
0100	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0105	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0110	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,000.000	0.000	0.000	0.00
090	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
095	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$195,300.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04806001	000	CLEAN EXIST CULVERTS	EA	3,500.000	85.00	55.000	192,500.00
61856002	002	TMA (STATIONARY)	DAY	400.000	85.00	7.000	2,800.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$195,300.00</b>