



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **641970001**
 PROJECT: **MMC - 641970001**
 CONTRACT: **10221903**
 AWARD AMOUNT: **\$307,962.00**
 PROJECTED AMOUNT: **\$307,963.00**
 ADJ. PROJECTED AMOUNT: **\$923,887.00**
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **US0259**
 DISTRICT NAME: **ATLANTA**
 COUNTY: **MORRIS**
 AREA ENGINEER: **Jason R. Dupree, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **41.70**
 % TIME USED: **88.06**
 % RETAINAGE: **0.00**

LETTING DATE: **10/12/2022**
 AWARD DATE: **10/17/2022**
 NOTICE TO PROCEED DATE: **11/14/2022**
 WORK BEGIN DATE: **12/19/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$385,291.02	\$370,226.02	\$15,065.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$385,291.02	\$370,226.02	\$15,065.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$385,291.02	\$370,226.02	\$15,065.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 12/19/2022
TIME CHARGES BEGIN: 12/19/2022
BID DAYS: 120
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 317
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 641970001 CONTROL 641970001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	100.000	150.650	\$15,065.00

Total Bid Quantity	QTY Paid To Date
3,300.00	902.27

TOTAL ITEM EARNINGS THIS ESTIMATE \$15,065.00

CONTRACT LINE ITEMS

PROJECT MMC - 641970001 CONTROL 641970001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	100.000	1,100.000	2,200.000	902.27	90,227.00
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	107.560	1,100.000	2,200.000	383.43	41,241.73
0070	80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	110.000	350.000	700.000	2,200.11	242,012.21
0075	80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	117.560	350.000	700.000	100.46	11,810.08
								Category Subtotal	\$385,291.02

PROJECT MMC - 641970001 CONTROL 641970001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	96016001		MATERIAL ON HAND Material on Hand	DOL	1.000	1.000	0.000	0.000	0.00
0085	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
0090	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order LD's	DOL	-1.000	1.000	0.000	0.000	0.00
0100	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$385,291.02**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	100.000	1,100.00	902.270	90,227.00
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	107.560	1,100.00	383.430	41,241.73
80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	110.000	350.00	2,200.111	242,012.21
80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	117.560	350.00	100.460	11,810.08
TOTAL ITEM EARNINGS TO DATE							\$385,291.02