



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **642465001**
 PROJECT: **RMC - 642465001**
 CONTRACT: **10222304**
 AWARD AMOUNT: **\$249,437.80**
 PROJECTED AMOUNT: **\$249,437.80**
 ADJ. PROJECTED AMOUNT: **\$249,437.80**
 CONTRACTOR: **GREG SCRUGGS**

HIGHWAY: **US0067**
 DISTRICT NAME: **BROWNWOOD**
 COUNTY: **COMANCHE**
 AREA ENGINEER: **Casey L. McGee, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **66.28**
 % TIME USED: **65.38**
 % RETAINAGE: **0.00**

LETTING DATE: **10/27/2022**
 AWARD DATE: **10/28/2022**
 NOTICE TO PROCEED DATE: **11/16/2022**
 WORK BEGIN DATE: **06/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$165,334.93	\$121,365.54	\$43,969.39
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$165,334.93	\$121,365.54	\$43,969.39
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$165,334.93	\$121,365.54	\$43,969.39

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/01/2023
TIME CHARGES BEGIN: 12/31/2025
BID DAYS: 52
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 52
DAYS CHARGED TO DATE: 34
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/01/2023		1	TIME SUSPENDED
10/02/2023		1	TIME SUSPENDED
10/03/2023		1	TIME SUSPENDED
10/04/2023		1	TIME SUSPENDED
10/05/2023		1	TIME SUSPENDED
10/06/2023		1	TIME SUSPENDED
10/07/2023		1	TIME SUSPENDED
10/08/2023		1	TIME SUSPENDED
10/09/2023		1	TIME SUSPENDED
10/10/2023		1	TIME SUSPENDED
10/11/2023	1		
10/12/2023	1		
10/13/2023	1		
10/14/2023	1		
10/15/2023		1	SUNDAY
10/16/2023	1		
10/17/2023	1		
10/18/2023	1		
10/19/2023	1		
10/20/2023	1		
10/21/2023	1		
10/22/2023		1	SUNDAY
10/23/2023		1	RAIN
10/24/2023		1	RAIN
10/25/2023		1	TOO WET
10/26/2023		1	TOO WET
10/27/2023		1	TOO WET
10/28/2023		1	SATURDAY
10/29/2023		1	SUNDAY
10/30/2023		1	TOO WET
10/31/2023	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	11	20
RAIN		2
SATURDAY		1
SUNDAY		3
TIME SUSPENDED		10
TOO WET		4

WORK PERFORMED THIS PERIOD

PROJECT RMC - 642465001 CONTROL 642465001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	07306001	000	STRIP MOWING	AC	39.570	1,111.180	\$43,969.39

Total Bid Quantity	QTY Paid To Date
6,303.71	4,178.29

TOTAL ITEM EARNINGS THIS ESTIMATE

\$43,969.39

CONTRACT LINE ITEMS

PROJECT RMC - 642465001 CONTROL 642465001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	07306001	000	STRIP MOWING	AC	39.570	6,303.710	0.000	4,178.29	165,334.93
Category Subtotal									<u>\$165,334.93</u>

PROJECT RMC - 642465001 CONTROL 642465001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0070	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0075	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$165,334.93

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
07306001	000	STRIP MOWING	AC	39.570	6,303.71	4,178.290	165,334.93
TOTAL ITEM EARNINGS TO DATE							\$165,334.93