



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **642476001**
 PROJECT: **MMC - 642476001**
 CONTRACT: **11220801**
 AWARD AMOUNT: **\$134,008.50**
 PROJECTED AMOUNT: **\$164,008.50**
 ADJ. PROJECTED AMOUNT: **\$164,008.50**
 CONTRACTOR: **NSG LOGISTICS, LLC**

HIGHWAY: **US0084**
 DISTRICT NAME: **ABILENE**
 COUNTY: **SCURRY**
 AREA ENGINEER: **Daniel P. Richardson, P.E.**
 AREA NUMBER: **076**

ESTIMATE NUMBER: **0010**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **6.48**
 % TIME USED: **76.23**
 % RETAINAGE: **0.00**

LETTING DATE: **11/15/2022**
 AWARD DATE: **11/15/2022**
 NOTICE TO PROCEED DATE: **12/20/2022**
 WORK BEGIN DATE: **01/09/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$10,627.05	\$10,627.05	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$10,627.05	\$10,627.05	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$10,627.05	\$10,627.05	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/09/2023
TIME CHARGES BEGIN: 01/19/2023
BID DAYS: 183
C. O. ADJUSTED DAYS: 183
CURRENT DAYS: 366
DAYS CHARGED TO DATE: 279
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 642476001 CONTROL 642476001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	80426242	000	COMPLEX CHLORIDE(SLD)(DEL)(SITE 13)	TON	380.380	50.000	0.000	7.50	2,852.85
0090	80426243	000	COMPLEX CHLORIDE(SLD)(DEL)(SITE 14)	TON	388.710	50.000	0.000	20.00	7,774.20
Category Subtotal									\$10,627.05

PROJECT MMC - 642476001 CONTROL 642476001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80426230	000	COMPLEX CHLORIDE(SLD)(DEL)(SITE 1)	TON	388.710	50.000	0.000	0.000	0.00
0065	80426234	000	COMPLEX CHLORIDE(SLD)(DEL)(SITE 5)	TON	390.380	50.000	0.000	0.000	0.00
0070	80426235	000	COMPLEX CHLORIDE(SLD)(DEL)(SITE 6)	TON	377.050	50.000	0.000	0.000	0.00
0075	80426236	000	COMPLEX CHLORIDE(SLD)(DEL)(SITE 7)	TON	377.890	50.000	0.000	0.000	0.00
0080	80426241	000	COMPLEX CHLORIDE(SLD)(DEL)(SITE 12)	TON	377.050	50.000	0.000	0.000	0.00
0503	96046001		CONTRACTOR FORCE ACCOUNT 1 Misc. Contractor Cost.	DOL	1.000	30,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$10,627.05

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80426242	000	COMPLEX CHLORIDE(SLD)(DEL)(SITE 13)	TON	380.380	50.00	7.500	2,852.85
80426243	000	COMPLEX CHLORIDE(SLD)(DEL)(SITE 14)	TON	388.710	50.00	20.000	7,774.20
TOTAL ITEM EARNINGS TO DATE							\$10,627.05