



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/08/25**

CONTRACT ID: **643128001**
 PROJECT: **RMC - 643128001**
 CONTRACT: **02234225**
 AWARD AMOUNT: **\$421,925.00**
 PROJECTED AMOUNT: **\$421,925.00**
 ADJ. PROJECTED AMOUNT: **\$925,935.10**
 CONTRACTOR: **VIZCAINO, L.P.**

HIGHWAY: **IH0020**
 DISTRICT NAME: **ODESSA**
 COUNTY: **ECTOR**
 AREA ENGINEER: **Frew Bogale, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0020**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/01/2025** to **01/31/2025**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **54.09**
 % TIME USED: **83.70**
 % RETAINAGE: **0.00**

LETTING DATE: **02/02/2023**
 AWARD DATE: **02/23/2023**
 NOTICE TO PROCEED DATE: **03/29/2023**
 WORK BEGIN DATE: **11/16/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$500,858.67	\$500,858.67	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$500,858.67	\$500,858.67	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$500,858.67	\$500,858.67	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/16/2023
TIME CHARGES BEGIN: 05/01/2023
BID DAYS: 365
C. O. ADJUSTED DAYS: 365
CURRENT DAYS: 730
DAYS CHARGED TO DATE: 611
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
01/01/2025	1	
01/02/2025	1	
01/03/2025	1	
01/04/2025	1	
01/05/2025	1	
01/06/2025	1	
01/07/2025	1	
01/08/2025	1	
01/09/2025	1	
01/10/2025	1	
01/11/2025	1	
01/12/2025	1	
01/13/2025	1	
01/14/2025	1	
01/15/2025	1	
01/16/2025	1	
01/17/2025	1	
01/18/2025	1	
01/19/2025	1	
01/20/2025	1	
01/21/2025	1	
01/22/2025	1	
01/23/2025	1	
01/24/2025	1	
01/25/2025	1	
01/26/2025	1	
01/27/2025	1	
01/28/2025	1	
01/29/2025	1	
01/30/2025	1	
01/31/2025	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT RMC - 643128001 CONTROL 643128001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	3,000.000	2.000	2.000	2.00	6,000.00
0075	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.060	30,000.000	18,335.000	26,016.00	1,560.96
0076	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) Added by CO #1	LF	0.370	0.000	200,000.000	124,297.00	45,989.89
0077	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) Added by CO #1	LF	0.370	0.000	443,000.000	637,794.00	235,983.78
0078	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) Added by CO #1	LF	0.370	0.000	95,000.000	91,431.00	33,829.47
0079	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) Added by CO #1	LF	0.370	0.000	600,000.000	479,661.00	177,474.57
0100	61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	25.000	0.000	20.00	20.00
Category Subtotal									\$500,858.67

PROJECT RMC - 643128001 CONTROL 643128001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	0.060	5,000.000	0.000	0.000	0.00
0066	06666006		REFL PAV MRK TY I (W)4"(DOT)(100MIL) Added by CO #1	LF	0.370	0.000	5,000.000	0.000	0.00
0070	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.060	5,000.000	0.000	0.000	0.00
0080	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.050	100,000.000	0.000	0.000	0.00
0085	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.530	300,000.000	0.000	0.000	0.00
0090	06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.500	75,000.000	0.000	0.000	0.00
0095	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.530	400,000.000	0.000	0.000	0.00
0105	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0110	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0115	96016001		MATERIAL ON HAND	DOL	-1.000	2,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$500,858.67

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	3,000.000	2.00	2.000	6,000.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.060	30,000.00	26,016.000	1,560.96
06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.370	0.00	124,297.000	45,989.89
06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.370	0.00	637,794.000	235,983.78
06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.370	0.00	91,431.000	33,829.47
06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.370	0.00	479,661.000	177,474.57
61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	25.00	20.000	20.00
TOTAL ITEM EARNINGS TO DATE							\$500,858.67