



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **643228001**  
 PROJECT: **RMC - 643228001**  
 CONTRACT: **02234043**  
 AWARD AMOUNT: **\$450,436.00**  
 PROJECTED AMOUNT: **\$475,436.00**  
 ADJ. PROJECTED AMOUNT: **\$475,436.00**  
 CONTRACTOR: **FC TRAFFIC CONTROL, INC.**

HIGHWAY: **US0084**  
 DISTRICT NAME: **LUBBOCK**  
 COUNTY: **LAMB**  
 AREA ENGINEER: **Neil Welch, P.E.**  
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0008**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **27.26**  
 % TIME USED: **54.25**  
 % RETAINAGE: **0.00**

LETTING DATE: **02/01/2023**  
 AWARD DATE: **02/23/2023**  
 NOTICE TO PROCEED DATE: **03/15/2023**  
 WORK BEGIN DATE: **04/17/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$129,595.00	\$101,160.00	\$28,435.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$129,595.00	\$101,160.00	\$28,435.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$129,595.00</b>	<b>\$101,160.00</b>	<b>\$28,435.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 04/17/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 365  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 365  
DAYS CHARGED TO DATE: 198  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 643228001 CONTROL 643228001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	61856002	002	TMA (STATIONARY)	DAY	820.000	4.000	\$3,280.00	100.00	12.00
0070	70526042	000	LANE CLOSURE (SETUP AND REMOV)(TY 1)	EA	500.000	11.000	\$5,500.00	125.00	62.75
0075	70526043	000	LANE CLOSURE (SETUP AND REMOV)(TY 2)	EA	600.000	20.000	\$12,000.00	50.00	23.00
0080	70526044	000	LANE CLOSURE (SETUP AND REMOV)(TY 3)	EA	600.000	3.000	\$1,800.00	25.00	25.00
0115	70526059	000	LANE CLOSURE (MAINTENANCE) (TY 1)	HR	20.000	59.750	\$1,195.00	1,000.00	259.75
0120	70526060	000	LANE CLOSURE (MAINTENANCE) (TY 2)	HR	20.000	111.750	\$2,235.00	400.00	122.75
0125	70526061	000	LANE CLOSURE (MAINTENANCE) (TY 3)	HR	80.000	18.500	\$1,480.00	200.00	80.00
0165	70526079	000	LANE CLOSURE (SETUP AND REMOV)(TY 22)	HR	70.000	13.500	\$945.00	160.00	87.00
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$28,435.00</b>		

CONTRACT LINE ITEMS

PROJECT RMC - 643228001 CONTROL 643228001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	61856002	002	TMA (STATIONARY)	DAY	820.000	100.000	0.000	12.00	9,840.00
0065	61856003	002	TMA (MOBILE OPERATION)	HR	40.000	2,500.000	0.000	628.50	25,140.00
0070	70526042	000	LANE CLOSURE (SETUP AND REMOV)(TY 1)	EA	500.000	125.000	0.000	62.75	31,375.00
0075	70526043	000	LANE CLOSURE (SETUP AND REMOV)(TY 2)	EA	600.000	50.000	0.000	23.00	13,800.00
0080	70526044	000	LANE CLOSURE (SETUP AND REMOV)(TY 3)	EA	600.000	25.000	0.000	25.00	15,000.00
0115	70526059	000	LANE CLOSURE (MAINTENANCE) (TY 1)	HR	20.000	1,000.000	0.000	259.75	5,195.00
0120	70526060	000	LANE CLOSURE (MAINTENANCE) (TY 2)	HR	20.000	400.000	0.000	122.75	2,455.00
0125	70526061	000	LANE CLOSURE (MAINTENANCE) (TY 3)	HR	80.000	200.000	0.000	80.00	6,400.00
0165	70526079	000	LANE CLOSURE (SETUP AND REMOV)(TY 22)	HR	70.000	160.000	0.000	87.00	6,090.00
0170	70526080	000	LANE CLOSURE (SETUP AND REMOV)(TY 23)	HR	650.000	160.000	0.000	22.00	14,300.00

Category Subtotal \$129,595.00

PROJECT RMC - 643228001 CONTROL 643228001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	70526046	000	LANE CLOSURE (SETUP AND REMOV)(TY 5)	EA	50.000	25.000	0.000	0.000	0.00
0090	70526050	000	LANE CLOSURE (SETUP AND REMOV)(TY 9)	EA	1.000	2.000	0.000	0.000	0.00
0095	70526051	000	LANE CLOSURE (SETUP AND REMOV)(TY 10)	EA	1.000	1.000	0.000	0.000	0.00
0100	70526052	000	LANE CLOSURE (SETUP AND REMOV)(TY 11)	EA	1.000	1.000	0.000	0.000	0.00
0105	70526053	000	LANE CLOSURE (SETUP AND REMOV)(TY 12)	EA	1.000	5.000	0.000	0.000	0.00
0110	70526057	000	LANE CLOSURE (SETUP AND REMOV)(TY 16)	EA	1.000	5.000	0.000	0.000	0.00
0130	70526063	000	LANE CLOSURE (MAINTENANCE) (TY 5)	HR	1.000	200.000	0.000	0.000	0.00
0135	70526067	000	LANE CLOSURE (MAINTENANCE) (TY 9)	HR	1.000	16.000	0.000	0.000	0.00
0140	70526068	000	LANE CLOSURE (MAINTENANCE) (TY 10)	HR	1.000	8.000	0.000	0.000	0.00
0145	70526069	000	LANE CLOSURE (MAINTENANCE) (TY 11)	HR	1.000	8.000	0.000	0.000	0.00
0150	70526070	000	LANE CLOSURE (MAINTENANCE) (TY 12)	HR	1.000	40.000	0.000	0.000	0.00
0155	70526074	000	LANE CLOSURE (MAINTENANCE) (TY 16)	HR	1.000	40.000	0.000	0.000	0.00
0160	70526078	000	LANE CLOSURE (SETUP AND REMOV)(TY 21)	HR	1.000	160.000	0.000	0.000	0.00
0200	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0205	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0210	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	25,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$129,595.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
61856002	002	TMA (STATIONARY)	DAY	820.000	100.00	12.000	9,840.00
61856003	002	TMA (MOBILE OPERATION)	HR	40.000	2,500.00	628.500	25,140.00
70526042	000	LANE CLOSURE (SETUP AND REMOV)(TY 1)	EA	500.000	125.00	62.750	31,375.00
70526043	000	LANE CLOSURE (SETUP AND REMOV)(TY 2)	EA	600.000	50.00	23.000	13,800.00
70526044	000	LANE CLOSURE (SETUP AND REMOV)(TY 3)	EA	600.000	25.00	25.000	15,000.00
70526059	000	LANE CLOSURE (MAINTENANCE) (TY 1)	HR	20.000	1,000.00	259.750	5,195.00
70526060	000	LANE CLOSURE (MAINTENANCE) (TY 2)	HR	20.000	400.00	122.750	2,455.00
70526061	000	LANE CLOSURE (MAINTENANCE) (TY 3)	HR	80.000	200.00	80.000	6,400.00
70526079	000	LANE CLOSURE (SETUP AND REMOV)(TY 22)	HR	70.000	160.00	87.000	6,090.00
70526080	000	LANE CLOSURE (SETUP AND REMOV)(TY 23)	HR	650.000	160.00	22.000	14,300.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$129,595.00</b>