



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **644390001**
 PROJECT: **MMC - 644390001**
 CONTRACT: **05231606**
 AWARD AMOUNT: **\$325,500.00**
 PROJECTED AMOUNT: **\$325,500.00**
 ADJ. PROJECTED AMOUNT: **\$325,500.00**
 CONTRACTOR: **BRAUNTEX MATERIALS, INC.**

HIGHWAY: **US0077**
 DISTRICT NAME: **CORPUS CHRISTI**
 COUNTY: **REFUGIO**
 AREA ENGINEER: **Robert G. Isassi, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **14.88**
 % TIME USED: **73.33**
 % RETAINAGE: **0.00**

LETTING DATE: **05/16/2023**
 AWARD DATE: **05/16/2023**
 NOTICE TO PROCEED DATE: **06/06/2023**
 WORK BEGIN DATE: **06/22/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$48,440.70	\$48,440.70	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$48,440.70	\$48,440.70	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$48,440.70	\$48,440.70	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/22/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 132
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 644390001 CONTROL 644390001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80136010	000	HMCL ACP TYPE D (DELIVERY)(SITE 2)	TON	105.000	2,800.000	0.000	461.34	48,440.70
Category Subtotal									<u>48,440.70</u>

PROJECT MMC - 644390001 CONTROL 644390001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80136009	000	HMCL ACP TYPE D (DELIVERY)(SITE 1)	TON	105.000	300.000	0.000	0.000	0.00
0500	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	5,000.000	0.000	0.000	0.00
0501	96026614		DEMURRAGE	DOL	1.000	5,000.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$48,440.70

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80136010	000	HMCL ACP TYPE D (DELIVERY)(SITE 2)	TON	105.000	2,800.00	461.340	48,440.70
TOTAL ITEM EARNINGS TO DATE							\$48,440.70