



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **644813001**
 PROJECT: **RMC - 644813001**
 CONTRACT: **09234212**
 AWARD AMOUNT: **\$249,070.00**
 PROJECTED AMOUNT: **\$273,452.00**
 ADJ. PROJECTED AMOUNT: **\$273,452.00**
 CONTRACTOR: **BK FIELD OPERATIONS LLC**

HIGHWAY: **IH0027**
 DISTRICT NAME: **LUBBOCK**
 COUNTY: **HALE**
 AREA ENGINEER: **Heath C. Bozeman, P.E.**
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2024** to **03/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **41.64**
 % RETAINAGE: **0.00**

LETTING DATE: **09/07/2023**
 AWARD DATE: **09/28/2023**
 NOTICE TO PROCEED DATE: **10/23/2023**
 WORK BEGIN DATE: **11/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$280,568.20	\$216,283.80	\$64,284.40
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$280,568.20	\$216,283.80	\$64,284.40
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$280,568.20	\$216,283.80	\$64,284.40

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/01/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 152
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/01/2024	1	
03/02/2024	1	
03/03/2024	1	
03/04/2024	1	
03/05/2024	1	
03/06/2024	1	
03/07/2024	1	
03/08/2024	1	
03/09/2024	1	
03/10/2024	1	
03/11/2024	1	
03/12/2024	1	
03/13/2024	1	
03/14/2024	1	
03/15/2024	1	
03/16/2024	1	
03/17/2024	1	
03/18/2024	1	
03/19/2024	1	
03/20/2024	1	
03/21/2024	1	
03/22/2024	1	
03/23/2024	1	
03/24/2024	1	
03/25/2024	1	
03/26/2024	1	
03/27/2024	1	
03/28/2024	1	
03/29/2024	1	
03/30/2024	1	
03/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644813001 CONTROL 644813001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	4.000	\$4.00	10.00	12.00
0075	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	700.000	1.000	\$700.00	5.00	1.00
0090	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	400.000	1.000	\$400.00	5.00	1.00
0130	07706001	000	REPAIR RAIL ELEMENT (W - BEAM)	LF	12.000	75.000	\$900.00	2,000.00	400.00
0150	07706015	000	REM / REPL STEEL POST W / CONC FND	EA	10.000	4.000	\$40.00	250.00	4.00
0165	07706019	000	REMOVE & REPLACE BLOCKOUT	EA	175.000	8.000	\$1,400.00	100.00	39.00
0185	07716002	000	REPLACE POSTS (TL-4)	EA	800.000	68.000	\$54,400.00	50.00	287.00
0190	07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	40.000	1.000	\$40.00	5.00	5.00
0200	07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	3,000.000	2.000	\$6,000.00	5.00	8.00
0215	07716012	000	REPLACE POST HARDWARE (TL-4)	EA	200.000	2.000	\$400.00	25.00	38.00
0220	61856002	002	TMA (STATIONARY)	DAY	0.100	4.000	\$0.40	200.00	12.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$64,284.40		

CONTRACT LINE ITEMS

PROJECT RMC - 644813001 CONTROL 644813001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	10.000	0.000	12.00	12.00
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	2,500.000	10.000	0.000	1.00	2,500.00
0075	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	700.000	5.000	0.000	1.00	700.00
0090	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	400.000	5.000	0.000	1.00	400.00
0100	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,000.000	15.000	0.000	1.00	3,000.00
0105	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	500.000	15.000	0.000	1.00	500.00
0130	07706001	000	REPAIR RAIL ELEMENT (W - BEAM)	LF	12.000	2,000.000	0.000	400.00	4,800.00
0135	07706012	000	REM / REPL TIMBER POST W / O CONC FND	EA	20.000	250.000	0.000	3.00	60.00
0140	07706013	000	REM / REPL STEEL POST W / O CONC FND	EA	20.000	250.000	0.000	4.00	80.00
0145	07706014	000	REM / REPL TIMBER POST W / CONC FND	EA	10.000	250.000	0.000	25.00	250.00
0150	07706015	000	REM / REPL STEEL POST W / CONC FND	EA	10.000	250.000	0.000	4.00	40.00
0165	07706019	000	REMOVE & REPLACE BLOCKOUT	EA	175.000	100.000	0.000	39.00	6,825.00
0185	07716002	000	REPLACE POSTS (TL-4)	EA	800.000	50.000	0.000	287.00	229,600.00
0190	07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	40.000	5.000	0.000	5.00	200.00
0200	07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	3,000.000	5.000	0.000	8.00	24,000.00
0215	07716012	000	REPLACE POST HARDWARE (TL-4)	EA	200.000	25.000	0.000	38.00	7,600.00
0220	61856002	002	TMA (STATIONARY)	DAY	0.100	200.000	0.000	12.00	1.20
Category Subtotal									\$280,568.20

PROJECT RMC - 644813001 CONTROL 644813001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	12.000	2,500.000	0.000	0.000	0.00
0080	05406035	001	MTL BM GD FEN TRANS (31"-28")	EA	100.000	20.000	0.000	0.000	0.00
0085	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.100	2,500.000	0.000	0.000	0.00
0095	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	200.000	5.000	0.000	0.000	0.00
0110	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	10.000	100.000	0.000	0.000	0.00
0115	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	1.000	100.000	0.000	0.000	0.00
0120	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	1.000	100.000	0.000	0.000	0.00
0125	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	1.000	100.000	0.000	0.000	0.00
0155	07706016	000	REPAIR STEEL POST WITH BASE PLATE	EA	150.000	10.000	0.000	0.000	0.00
0160	07706017	000	REALIGN POSTS	EA	1.000	100.000	0.000	0.000	0.00
0170	07706029	000	REM & RESET SGT IMPACT HEAD	EA	1.000	10.000	0.000	0.000	0.00
0175	07706033	000	REPLACE SGT OBJECT MARKER	EA	15.000	10.000	0.000	0.000	0.00
0180	07706060	000	REMOVE AND REPLACE DAT	EA	1,000.000	10.000	0.000	0.000	0.00
0195	07716006	000	REPAIR CONCRETE FOUNDATION (TL-4)	EA	1.000	5.000	0.000	0.000	0.00
0205	07716010	000	REPLACE CABLE (TL-4)	LF	3.000	1,000.000	0.000	0.000	0.00
0210	07716011	000	CHECK / RE-TENSION CABLE	EA	1.000	25.000	0.000	0.000	0.00
0225	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0230	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00

CONTRACT ID 644813001

ESTIMATE 0005

CONTRACTOR'S ESTIMATE PACKAGE

Page 5 of 6

0235	96056006	WORK ORDER LIQUIDATED DAMAGES	DOL	-618.000	1.000	0.000	0.000	0.00
0240	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	25,000.000	0.000	0.000	0.00
							Category Subtotal	<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT

\$280,568.20

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	10.00	12.000	12.00
05006034	000	MOBILIZATION (EMERGENCY)	EA	2,500.000	10.00	1.000	2,500.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	700.000	5.00	1.000	700.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	400.000	5.00	1.000	400.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,000.000	15.00	1.000	3,000.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	500.000	15.00	1.000	500.00
07706001	000	REPAIR RAIL ELEMENT (W - BEAM)	LF	12.000	2,000.00	400.000	4,800.00
07706012	000	REM / REPL TIMBER POST W / O CONC FND	EA	20.000	250.00	3.000	60.00
07706013	000	REM / REPL STEEL POST W / O CONC FND	EA	20.000	250.00	4.000	80.00
07706014	000	REM / REPL TIMBER POST W / CONC FND	EA	10.000	250.00	25.000	250.00
07706015	000	REM / REPL STEEL POST W / CONC FND	EA	10.000	250.00	4.000	40.00
07706019	000	REMOVE & REPLACE BLOCKOUT	EA	175.000	100.00	39.000	6,825.00
07716002	000	REPLACE POSTS (TL-4)	EA	800.000	50.00	287.000	229,600.00
07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	40.000	5.00	5.000	200.00
07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	3,000.000	5.00	8.000	24,000.00
07716012	000	REPLACE POST HARDWARE (TL-4)	EA	200.000	25.00	38.000	7,600.00
61856002	002	TMA (STATIONARY)	DAY	0.100	200.00	12.000	1.20

TOTAL ITEM EARNINGS TO DATE

\$280,568.20