



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **646009001**
 PROJECT: **SUP - 646009001**
 CONTRACT: **11231134**
 AWARD AMOUNT: **\$36,950.00**
 PROJECTED AMOUNT: **\$36,950.00**
 ADJ. PROJECTED AMOUNT: **\$36,950.00**
 CONTRACTOR: **WORKQUEST**

HIGHWAY: **US0059**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **SAN JACINTO**
 AREA ENGINEER: **Clint Jones, P.E.**
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2024** to **03/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **3.28**
 % TIME USED: **26.81**
 % RETAINAGE: **0.00**

LETTING DATE: **11/26/2023**
 AWARD DATE: **11/26/2023**
 NOTICE TO PROCEED DATE: **11/29/2023**
 WORK BEGIN DATE: **12/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,212.00	\$1,212.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,212.00	\$1,212.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,212.00	\$1,212.00	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 12/01/2023
TIME CHARGES BEGIN: 12/01/2023
BID DAYS: 365
C. O. ADJUSTED DAYS: 90
CURRENT DAYS: 455
DAYS CHARGED TO DATE: 122
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$0.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$0.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/01/2024	1	
03/02/2024	1	
03/03/2024	1	
03/04/2024	1	
03/05/2024	1	
03/06/2024	1	
03/07/2024	1	
03/08/2024	1	
03/09/2024	1	
03/10/2024	1	
03/11/2024	1	
03/12/2024	1	
03/13/2024	1	
03/14/2024	1	
03/15/2024	1	
03/16/2024	1	
03/17/2024	1	
03/18/2024	1	
03/19/2024	1	
03/20/2024	1	
03/21/2024	1	
03/22/2024	1	
03/23/2024	1	
03/24/2024	1	
03/25/2024	1	
03/26/2024	1	
03/27/2024	1	
03/28/2024	1	
03/29/2024	1	
03/30/2024	1	
03/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT SUP - 646009001 CONTROL 646009001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	70536020	000	REFLECTORS/REFLECTIVE TAPE INSTALLATION Use Appropriate Main Item Function Code	EA	12.000	800.000	0.000	80.00	960.00
0110	70536028	000	SIGN CLEANING Function Code 731 / Account Code 7270	EA	18.000	200.000	0.000	14.00	252.00
Category Subtotal									\$1,212.00

PROJECT SUP - 646009001 CONTROL 646009001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	70536018	000	REMOVE & REPLACE DELINEATOR/OBJ. MARKER Function Code 721 / Account Code 7270	EA	22.000	300.000	0.000	0.000	0.00
0065	70536019	000	DELINEATOR/OBJECT MARKER CLEANING Function Code 721 / Account Code 7270	EA	12.000	300.000	0.000	0.000	0.00
0075	70536021	000	REMOVE/REPLACE MAILBOX (SINGLE) Function Code 597 / Account Code 7270	EA	24.000	100.000	0.000	0.000	0.00
0080	70536022	000	REMOVE/REPLACE MAILBOX (DOUBLE) Function Code 597 / Account Code 7270	EA	30.000	25.000	0.000	0.000	0.00
0085	70536023	000	REMOVE/REPLACE MAILBOX (MULTIPLE) Function Code 597 / Account Code 7270	EA	36.000	75.000	0.000	0.000	0.00
0090	70536024	000	MAILBOX REPAIR (SINGLE) Function Code 597 / Account Code 7270	EA	22.000	200.000	0.000	0.000	0.00
0095	70536025	000	MAILBOX REPAIR (DOUBLE) Function Code 597 / Account Code 7270	EA	22.000	25.000	0.000	0.000	0.00
0100	70536026	000	MAILBOX REPAIR (MULTIPLE) Function Code 597 / Account Code 7270	EA	22.000	100.000	0.000	0.000	0.00
0105	70536027	000	SIGN STRAIGHTENING Function Code 731 / Account Code 7270	EA	22.000	25.000	0.000	0.000	0.00
0115	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0120	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0125	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$1,212.00**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
70536020	000	REFLECTORS/REFLECTIVE TAPE INSTALLATION Use Appropriate Main Item Function Code	EA	12.000	800.00	80.000	960.00
70536028	000	SIGN CLEANING Function Code 731 / Account Code 7270	EA	18.000	200.00	14.000	252.00
TOTAL ITEM EARNINGS TO DATE							\$1,212.00