



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **06/09/24**

CONTRACT ID: **646400001**  
 PROJECT: **MMC - 646400001**  
 CONTRACT: **02241604**  
 AWARD AMOUNT: **\$162,000.00**  
 PROJECTED AMOUNT: **\$162,000.00**  
 ADJ. PROJECTED AMOUNT: **\$162,000.00**  
 CONTRACTOR: **ERGON ASPHALT & EMULSIONS, INC.**

HIGHWAY: **US0181**  
 DISTRICT NAME: **CORPUS CHRISTI**  
 COUNTY: **KARNES**  
 AREA ENGINEER: **Nicholas K. Novosad, P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0002**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **05/01/2024** to **05/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **10.72**  
 % TIME USED: **26.11**  
 % RETAINAGE: **0.00**

LETTING DATE: **02/20/2024**  
 AWARD DATE: **02/20/2024**  
 NOTICE TO PROCEED DATE: **03/05/2024**  
 WORK BEGIN DATE: **04/09/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$17,359.92	\$0.00	\$17,359.92
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$17,359.92	\$0.00	\$17,359.92
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$17,359.92</b>	<b>\$0.00</b>	<b>\$17,359.92</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR	
AREA/PROJECT ENGINEER	_____
DATE	_____

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 04/09/2024  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 180  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 180  
DAYS CHARGED TO DATE: 47  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
05/01/2024	1	
05/02/2024	1	
05/03/2024	1	
05/04/2024	1	
05/05/2024	1	
05/06/2024	1	
05/07/2024	1	
05/08/2024	1	
05/09/2024	1	
05/10/2024	1	
05/11/2024	1	
05/12/2024	1	
05/13/2024	1	
05/14/2024	1	
05/15/2024	1	
05/16/2024	1	
05/17/2024	1	
05/18/2024	1	
05/19/2024	1	
05/20/2024	1	
05/21/2024	1	
05/22/2024	1	
05/23/2024	1	
05/24/2024	1	
05/25/2024	1	
05/26/2024	1	
05/27/2024	1	
05/28/2024	1	
05/29/2024	1	
05/30/2024	1	
05/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646400001 CONTROL 646400001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0070	80106240	000	EMULS (HFRS-2)(DEL)(SITE 2)	GAL	3.000	5,786.640	\$17,359.92

Total Bid Quantity	QTY Paid To Date
18,000.00	5,786.64

TOTAL ITEM EARNINGS THIS ESTIMATE

\$17,359.92

CONTRACT LINE ITEMS

PROJECT MMC - 646400001 CONTROL 646400001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	80106240	000	EMULS (HFRS-2)(DEL)(SITE 2)	GAL	3.000	18,000.000	0.000	5,786.64	17,359.92
<b>Category Subtotal</b>									<b>\$17,359.92</b>

PROJECT MMC - 646400001 CONTROL 646400001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80106013	000	EMULSION (CRS-2)(DELIVERY)	GAL	3.000	18,000.000	0.000	0.000	0.00
0065	80106239	000	EMULS (HFRS-2)(DEL)(SITE 1)	GAL	3.000	18,000.000	0.000	0.000	0.00
0500	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	5,000.000	0.000	0.000	0.00
0501	96026614		DEMURRAGE	DOL	1.000	5,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$17,359.92

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80106240	000	EMULS (HFRS-2)(DEL)(SITE 2)	GAL	3.000	18,000.00	5,786.640	17,359.92
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$17,359.92</b>