

MIS.CIS.01 CONTRACT TIME STATEMENT
MGR.NO. 055 PAGE
CONT 0010 SEC 13 JOB 076
KENNETH
PROJ MG 2002(313) HWY US 67
TEXARKANA
CNTY BOWIE DIST 19
604,661.33
REPORT DATE 07/02/2002 07.53.24
MATERIALS OF
EST PERIOD JUN 01,2002 TO JUN 30,2002 EST NO 003
09548

CONTRACT 3023216
RES ENGR ICENHOWER,
BOX 5308
CONTRACT PRICE \$
CONTRACTOR MARTIN MARIETTA
LOUISIANA, INC.

DATE WORK BEGAN MAY 09, 2002		TIME COMPUTED FROM APR 25, 2002		SUMMARY
INFORMATION		0		
MONTH/YEAR	DATE OR	WORKING DAYS	DAYS	REASONS FOR DAYS CREDITED /COMMENTS FOR DAYS CHARGED
PHASE I				
WORK DAYS	= 30			CONTRACT
	37	22	15	BROUGHT FORWARD
GRANTED	= 15			
JUN 02	1	1		TOTAL DAYS
ALLOWED	= 45			
	2		1 SUNDAY	DATE WORK
COMPLETED				DAYS
	3	1		
CHARGED TO DATE	= 43			ASSESSED
	4	1		
LIQ DAMAGES	= 0			LIQ DAMAGE
RATE	\$ 650	1		
	6	1		
	7	1		
LIQUIDATED DAMAGES				0 DAYS
	8	1		
AT \$ 650 PER DAY				TOTAL = \$
	9		1 SUNDAY	
	.00			
	10		1 TOO WET	
	11	1		CERTIFIED
AS CORRECT AND				ONE COPY
	12	1		TO THE
HAS BEEN GIVEN				
	13	1		
CONTRACTOR				
	14	1		
	15		1 SATURDAY	
	16		1 SUNDAY	

AREA/PROJECT	ENGINEER	1		
	17	1		
	18	1		
	19	1		
	20	1		
	21	1		
	22	1		
	23		1 SUNDAY	
	24	1		
	25	1		
	26	1		
	27		1 TOO WET	

			CIS 01.txt	
	28	1		
	29		1 SATURDAY	
	30		1 SUNDAY	
	-----			0
	67	43	24	
2 SATURDAY		5 SUNDAY	0 HOLIDAY	
				1
				2 TOO WET