

MIS.CIS.02 FINAL TIME SUMMARY  
MGR.NO. 055 PAGE 001  
CONT 0010 SEC 13 JOB 076  
KENNETH  
PROJ MG 2002(313)  
TEXARKANA  
CNTY BOWIE  
604,661.33  
REPORT DATE 07/17/2002 12.57.36  
MATERIALS OF  
EST PERIOD JUN 01,2002 TO JUN 30,2002 EST NO 003  
09548

CONTRACT 3023216  
RES ENGR ICENHOWER,  
BOX 5308  
CONTRACT PRICE \$  
CONTRACTOR MARTIN MARIETTA  
LOUISIANA, INC.

DATE WORK BEGAN		MAY 09, 2002		TIME COMPUTED FROM		APR 25, 2002	
SUMMARY INFORMATION		DATE WORKING		REASONS FOR DAYS CREDITED		/COMMENTS FOR DAYS CHARGED	
MONTH/YEAR	OR	DAYS	DAYS				
	DAYS	CHARGED	CREDITED				
PHASE I							
APR 2	6	3	3	1	SATURDAY, 1	SUNDAY,	0
CONTRACT WORK DAYS	=	30		1	RAIN		ADDL
DAYS GRANTED	=	15					TOTAL
DAYS ALLOWED	=	45					DATE
MAY 2	31	19	12	4	SATURDAY, 4	SUNDAY, 1	HOLIDAY,
WORK COMPLETED				3	RAIN		DAYS
CHARGED TO DATE	=	43					
ASSESSED LIQ DAMAGES	=	0					LIQ
JUN 2	30	21	9	2	SATURDAY, 5	SUNDAY,	0
DAMAGE RATE	\$	650		2	TOO WET		
LIQUIDATED DAMAGES							0
DAYS AT \$	67	43	24				TOTAL
7	SATURDAY, 10	SUNDAY,	1	HOLIDAY			
= \$	.00						
4	RAIN						
2	TOO WET						
CERTIFIED AS CORRECT AND							ONE
COPY HAS BEEN GIVEN							TO THE
CONTRACTOR							

AREA/PROJECT ENGINEER