

MIS.CIS.35 EST QUANTITY UPDATE WORKSHEET
MGR.NO. 055 PAGE 001
CONT 0010 SEC 13 JOB 076
KENNETH
PROJ MG 2002(313) HWY US 67
TEXARKANA
CNTY BOWIE 19 DIST 19
604,661.33
REPORT DATE 07/17/2002 13.03.37
MATERIALS OF
EST PERIOD

CONTRACT 3023216
RES ENGR ICENHOWER,
BOX 5308
CONTRACT PRICE \$
CONTRACTOR MARTIN MARIETTA
LOUISIANA, INC.

09548

WORKSHEET FOR CONTROL 0010-13-076 PROJECT MG 2002(313)
TYPE WORK- FABRIC UNDERSEAL,ACP SURF & PV
MARKINGS

LIMITS- 0.2 MI. W. OF FM 989
FM 2148(S)

0005 PREPARED BY: ROBERT H. RATCLIFF, MAY, 2001
0055 ROADWAY LENGTH

3.041 MILES

Table with columns: CD, SP, TY, NO., DESCRIPTION, QUANTITY, PREVIOUS, ESTIMATED, BIDPRICE, ITEM, NO., CODE. Rows include items like 0060 REMOV CONC (CURB), 0065 BACKFILL (TY C), 0070 ROAD GRADER WORK, etc.

MIS.CIS.35 EST QUANTITY UPDATE WORKSHEET CSJ 0010-13-076
PAGE 002

PROJ MG 2002(313)

Table with columns: CD, SP, TY, NO., DESCRIPTION, QUANTITY, PREVIOUS, ESTIMATED, BIDPRICE, ITEM, NO., CODE. Rows include items like 0115 RIPRAP (CONC)(CL B), 0120 RC PIPE (CL III)(24 ")

CIS 35.txt

M3	0125	*	1.000	1.000	800.000	0467	0785
009	SAFE END TRT (TY II) (24") (RCP) (6:1) (C)			EA			
M3	0130	*	1.000	1.000	400.000	0496	0502
000	REMOV OLD STR (SMALL)			EA			
M3	0135	*	0.900	1.000	27,063.000	0500	0501
000	MOBILIZATION			LS			
M3	0140	*	2.000	2.000	2,500.000	0502	0501
018	BARRICADES, SIGNS AND TRAF HANDLE			MO			
M3	0145	*	547.000	470.000	14.000	0529	0504
000	CONC CURB & GUTTER (TY I)			LF			
M3	0150	*	4.000	4.000	340.000	0540	0505
023	TERM ANCHOR SECT (12 GA)			EA			
M3	0155	*	725.000	725.000	12.500	0540	0506
023	MTL BEAM GD FEN (12 GA) (TIM POST)			LF			
M3	0160	*	50.000	50.000	50.000	0540	0508
023	MTL BM GD FEN (BLK OUT) (12GA) STL POST			LF			
M3	0165	*	500.000	500.000	2.250	0542	0501
000	REMOV METAL BEAM GUARD FENCE			LF			
M3	0170	*	4.000	4.000	90.000	0542	0503
000	REMOV TERMINAL-ANCHOR SECTION			EA			
M3	0175	*	10.000	10.000	184.000	0644	0501
000	SMALL RDSG SGN ASSM (TY A)			EA			
M3	0180	*	2.000	2.000	212.000	0649	0504
000	RELOC SMALL RDSG SGN ASSMS			EA			
M3	0185	*	18.000	18.000	42.000	0658	0530
000	DEL ASM TY A (D-SW) FLEX (6.0') BI-DIR			EA			
M3	0190	*	6.000	6.000	39.000	0658	0554
000	DEL ASM TY C (CL A) (D-SW) BI-DIR			EA			
M3	0195	*	8.000	8.000	42.000	0658	0572
000	OBJ MRK ASM TY 2 FLEX (OM-2VP) (7.0')			EA			
M3	0200	*	13.000	13.000	12.000	0659	0501
000	REMOV DELIN & OBJECT MARKER ASSMS			EA			
M3	0205	*	4,016.000	5,356.000	0.750	0662	0584
008	WRK ZN PAV MRK SH TRM REMOV (W) (4")			LF			
M3	0210	*	4,016.000	5,520.000	0.750	0662	0585
008	WRK ZN PAV MRK SH TRM REMOV (Y) (4")			LF			
M3	0215	*	27,453.000	35,311.000	0.230	0666	0501
042	REFL PAV MRK TY I (W) (4") (SLD)			LF			
M3	0220	*	4,870.000	5,830.000	0.250	0666	0502
042	REFL PAV MRK TY I (W) (4") (BRK)			LF			
M3	0225	*	40.000	48.000	1.000	0666	0503
042	REFL PAV MRK TY I (W) (4") (DOT)			LF			
M3	0230	*	1,406.000	1,406.000	1.000	0666	0506
042	REFL PAV MRK TY I (W) (8") (SLD)			LF			
M3	0235	*	1,410.000	1,410.000	0.250	0666	0525
042	REFL PAV MRK TY I (Y) (4") (BRK)			LF			
M3	0240	*	30,039.000	10,734.000	0.250	0666	0524
042	REFL PAV MRK TY I (Y) (4") (SLD)			LF			
M3	0245	*	379.000	265.000	7.000	0668	0570
000	PREFAB PAV MRK TY C (W) (24") (SLD)			LF			
M3	0250	*	7.000	7.000	100.000	0668	0571
000	PREFAB PAV MRK TY C (W) (ARROW)			EA			

MIS.CIS.35 EST QUANTITY UPDATE WORKSHEET CSJ 0010-13-076 PROJ MG 2002(313)
PAGE 003

CD	LINE	QUANTITY	PREVIOUS	ESTIMATED	ITEM	DESC
SP						
TY	NO.	TO DATE	QUANTITY	QUANTITY	BIDPRICE	NO. CODE
NO.	DESCRIPTION			UNIT		
M3	0255	*	2.000	3.000	150.000	0668 0572
000	PREFAB PAV MRK TY C (W) (DBL ARROW)			EA		
M3	0260	*	7.000	7.000	150.000	0668 0575

CIS 35.txt

000	PREFAB PAV MRK TY C (W) (WORD)	EA			
M3	0265 *	400.000	250.000	7.500	0668 0588
000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF			
M3	0270 *	310.000	403.000	3.000	0672 0507
012	RAIS PAV MRKR CL B (REFL) TY I-C	EA			
M3	0275 *	350.000	442.000	3.000	0672 0509
012	RAIS PAV MRKR CL B (REFL) TY II-A-A	EA			
M3	0280 *	7,036.610	8,829.000	42.000	3146 0543
015	HOT MIX (TY C)(SURF)(PG 76-22)	TON			
M3	0285 *	4.000	4.000	1,550.000	5819 0501
000	SINGLE GUARDRAIL TERM (TY I)	EA			
M3	0290 *	4,195.810	1.000	1.000	9500 0501
000	QCQA HOT MIX PRODUCTION BONUS	LS			
M3	0295 *	5,606.990	1.000	1.000	9500 0502
000	QCQA HOT MIX PLACEMENT BONUS	LS			

CERTIFIED CORRECT..... DATE