Texas Department of Transportation
Trns-port SiteManager
Construction Management Software

CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/26**

CONTRACT ID:	**020008049**	HIGHWAY:	**US 69**
PROJECT:	**C 200-8-49**	DISTRICT NAME:	**BEAUMONT**
CONTRACT:	**09233001**	COUNTY:	**TYLER**
AWARD AMOUNT:	**$205,416,129.83**	AREA ENGINEER:	**John Serna, P.E.**
PROJECTED AMOUNT:	**$205,416,129.85**	AREA NUMBER:	**051**
ADJ. PROJECTED AMOUNT:	**$223,907,138.09**		
CONTRACTOR:	**PULICE CONSTRUCTION, INC.**		

ESTIMATE NUMBER:	**0036**	LETTING DATE:	**09/06/2023**
ESTIMATE PAID:	☑	AWARD DATE:	**09/28/2023**
ESTIMATE PERIOD:	**09/26/2026** to **10/25/2026**	NOTICE TO PROCEED DATE:	**10/25/2023**
ESTIMATE TYPE:	**PROG**	WORK BEGIN DATE:	**12/19/2023**
% COMPLETE:	**71.03**	ACCEPTED DATE:	**00/00/0000**
% TIME USED:	**86.52**	PHYSICAL WORK COMPLETION DATE:	**00/00/0000**
% RETAINAGE:	**0.00**		

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	$159,032,543.14	$156,935,537.82	$2,097,005.32
PARTICIPATING	$0.00	$0.00	$0.00
NON-PARTICIPATING	$159,032,543.14	$156,935,537.82	$2,097,005.32
RETAINAGE	$0.00	$0.00	$0.00
LIQUIDATED DAMAGES	$0.00	$0.00	$0.00
INCENTIVE	$0.00	$0.00	$0.00
DISINCENTIVE	$0.00	$0.00	$0.00
OTHER ADJUSTMENTS	$0.00	$0.00	$0.00
PAID TO CONTRACTOR	**$159,032,543.14**	**$156,935,537.82**	**$2,097,005.32**

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
ADJUSTMENT AMOUNT:
REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
ADJUSTMENT AMOUNT:
REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

_____
AREA/PROJECT ENGINEER

_____
DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE:	12/19/2023	ASSESSED LIQ DAMAGES:	0
TIME CHARGES BEGIN:	11/24/2023	LIQ DAMAGE RATE:	$4,265.00
BID DAYS:	705	LIQUIDATED DAMAGES:	0
C. O. ADJUSTED DAYS:	0		DAYS AT
CURRENT DAYS:	705		PER DAY $4,265.00
DAYS CHARGED TO DATE:	610	TOTAL:	$0.00
PHYSICAL WORK COMPLETE:	00/00/0000		

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited		Diary Adjustment
09/26/2026		1	SATURDAY	
09/27/2026		1	SUNDAY	
09/28/2026	1			
09/29/2026	1			
09/30/2026	1			
10/01/2026	1			
10/02/2026	1			
10/03/2026		1	SATURDAY	
10/04/2026		1	SUNDAY	
10/05/2026	1			
10/06/2026	1			
10/07/2026	1			
10/08/2026	1			
10/09/2026	1			
10/10/2026		1	SATURDAY	
10/11/2026		1	SUNDAY	
10/12/2026	1			
10/13/2026		1	RAIN	
10/14/2026	1			
10/15/2026	1			
10/16/2026	1			
10/17/2026	1			
10/18/2026		1	SUNDAY	
10/19/2026	1			
10/20/2026	1			
10/21/2026	1			
10/22/2026	1			
10/23/2026	1			
10/24/2026		1	SATURDAY	
10/25/2026		1	SUNDAY	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	20	10

RAIN	1
SATURDAY	4
SUNDAY	5

WORK PERFORMED THIS PERIOD

PROJECT C 200-8-49 **CONTROL** 020008049

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	01046001	000	REMOVING CONC (PAV)	SY	7.860	35,262.000	$277,159.32	68,551.00	35,378.67
0080	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	2.080	143,535.098	$298,553.00	243,373.00	177,835.59
0090	01106001	000	EXCAVATION (ROADWAY)	CY	7.110	765.000	$5,439.15	447,740.00	298,000.81
0140	01686001	000	VEGETATIVE WATERING	MG	69.670	508.000	$35,392.36	9,523.00	9,342.00
0209	03606043		CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	276.600	646.740	$178,888.28	1,292.00	646.74
		SUPP DESCR	CO-046 ADDS NEW ITEM FOR FAST TRACK CRCP 13" BY SY						
0210	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	72.850	-646.740	-$47,115.01	492,579.00	283,412.54
0211	04006005		CEM STABIL BKFL	CY	148.410	62.345	$9,252.62	4,784.00	3,007.27
		SUPP DESCR	CO-014 ADDS NEW LINE ITEM FOR CROSS CULVERT CEM STABIL BKFL						
0220	04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.100	82.000	$336.20	494.00	203.00
0250	04206029	001	CL C CONC (CAP)	CY	1,200.000	31.500	$37,800.00	176.90	160.30
0295	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	460.580	98.048	$45,158.95	462.60	514.50
0355	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	580.730	286.500	$166,379.15	569.00	568.50
0385	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	530.250	138.000	$73,174.50	313.00	286.00
0540	04966004	000	REMOV STR (SET)	EA	643.670	3.000	$1,931.01	118.00	28.00
0550	04966006	000	REMOV STR (HEADWALL)	EA	2,574.670	3.000	$7,724.01	22.00	6.00
0555	04966007	000	REMOV STR (PIPE)	LF	14.360	24.000	$344.64	5,273.00	1,284.00
0560	04966008	000	REMOV STR (BOX CULVERT)	LF	37.440	688.000	$25,758.72	1,634.00	732.00
0565	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	65,860.000	-1.000	-$65,860.00	3.00	3.00
0570	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	65,860.000	1.000	$65,860.00	5.00	4.00
0579	05026028		BARR, SIGNS, TRAFFIC HANDLING (LOC 3)	EA	1.000	16,422.395	$16,422.40	32,844.79	32,844.79
		SUPP DESCR	ADDED BY CO-050. PH3 ADDITL TCP SIGNAGE. UOM = DOL.						
0580	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,335.950	1.000	$2,335.95	47.00	35.00
0590	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	70.000	272.000	$19,040.00	1,993.00	7,160.50
0595	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	100.000	357.000	$35,700.00	125.00	1,578.00
0600	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	18.000	126.000	$2,268.00	2,918.00	944.00
0615	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	8,034.000	$32,136.00	59,615.00	201,168.00
0620	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	15,689.000	$15,689.00	52,917.00	134,287.00
0640	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.330	420.000	$1,398.60	15,899.00	6,930.00
0645	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	8.910	3,030.000	$26,997.30	19,071.00	8,220.00
0680	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	31.670	1,150.000	$36,420.50	9,085.87	5,332.50
0690	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,082.020	8.000	$16,656.16	61.00	30.00
0697	05406020		MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	116.970	50.000	$5,848.50	191.00	50.00
		SUPP DESCR	ADDED BY CO-051, MBGF (LOW FILL CULVERT), UOM=EA						
0700	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.700	525.000	$1,942.50	1,075.00	810.00
0705	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,250.780	8.000	$26,006.24	61.00	40.00
0710	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	338.910	6.000	$2,033.46	13.00	8.00
0715	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,752.610	2.000	$3,505.22	87.00	33.00
0720	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	907.980	11.000	$9,987.78	62.00	37.00
0780	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.500	23,860.000	$35,790.00	224,468.00	121,781.00
0785	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.750	700.000	$1,925.00	4,342.00	2,454.00
0790	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	63.000	$378.00	1,069.00	277.00
0795	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	275.000	12.000	$3,300.00	32.00	18.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0800	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	300.000	10.000	$3,000.00	32.00	16.00
0805	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.500	30,351.000	$45,526.50	258,912.00	133,132.00
0921	06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.320	5,348.000	$1,711.36	3,399.00	27,720.00
		SUPP DESCR	CO 034 ADDS NEW ITEM TO ELIM. EXIST. 6" STRIPING BY THE LF						
0922	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.640	390.000	$249.60	160.00	550.00
		SUPP DESCR	CO 034 ADDS NEW ITEM TO ELIM. EXIST. 8" STRIPING BY THE LF						
0923	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	82.720	5.000	$413.60	2.00	7.00
		SUPP DESCR	CO 034 ADDS NEW ITEM TO ELIM. EXIST ARROW MARKING BY THE EA						
1045	30766071	000	D-GR HMA TY-D PG 64-22 (EXEMPT)	TON	292.670	951.780	$278,557.45	33,977.00	18,253.21
1066	50266001		ASBESTOS ABATEMENT (COATINGS)	SF	4.450	20,000.000	$89,000.00	20,000.00	20,000.00
		SUPP DESCR	CO-042 ADDS A NEW ITEM FOR ASBESTOS ABATEMENT BY THE SF						
1069	60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	168.780	34.000	$5,738.52	133.00	62.00
		SUPP DESCR	CO-043 ADDS NEW ITEM TO PAY FOR PCMS BOARD BY THE DAY						
1100	61856002	002	TMA (STATIONARY)	DAY	165.850	2.000	$331.70	720.00	194.00
1105	61856005	002	TMA (MOBILE OPERATION)	DAY	552.830	18.000	$9,950.94	720.00	454.00

CATEGORY 004 **DESCRIPTION** BRIDGE: 201010020009340 [US 69 @ VILLAGE CREEK RELIEF(S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1410	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	65,860.000	-1.000	-$65,860.00	1.00	0.00

CATEGORY 009 **DESCRIPTION** BRIDGE: 202290020008331 [US 69@ BLACK CREEK TRIB #2 (NE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1915	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	65,860.000	1.000	$65,860.00	1.00	1.00

CATEGORY 018 **DESCRIPTION** FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3000	96016001		MATERIAL ON HAND	DOL	1.000	247,895.580	$247,895.58	1,000.00	10,445,756.61
3004	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	2,672.560	$2,672.56	1,000.00	37,117.62

TOTAL ITEM EARNINGS THIS ESTIMATE **$2,097,005.32**

CONTRACT LINE ITEMS

PROJECT C 200-8-49 **CONTROL** 020008049

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
0060	01006002	000	PREPARING ROW	STA	20,684.780	1,003.000	0.000	1,003.00	20,746,834.34
0065	01046001	000	REMOVING CONC (PAV)	SY	7.860	701.000	67,850.000	35,378.67	278,076.32
0067	01006001		PREPARING ROW	AC	23,744.170	0.000	1.000	1.00	23,744.17
			CO-030 ADDS NEW ITEM FOR ADDTL CLEARING AND DEBRIS REMOVAL						
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	7.860	1,600.000	0.000	957.52	7,526.11
0072	01056021		REMOVING STAB BASE AND ASPH PAV (0-4")	SY	1.000	0.000	11,408.000	11,408.00	11,408.00
			Added by CO#48, Item tracked via force account where UoM=DOL						
0075	01056036	000	REMOVING STAB BASE & ASPH PAV(15"-20")	SY	3.450	26,876.000	-2,412.000	354.50	1,223.03
0080	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	2.080	243,373.000	0.000	177,835.59	369,898.02
0090	01106001	000	EXCAVATION (ROADWAY)	CY	7.110	447,441.000	299.000	298,000.81	2,118,785.78
0095	01106002	000	EXCAVATION (CHANNEL)	CY	20.800	14,925.000	0.000	10,664.00	221,811.20
0100	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	582,550.000	-150,735.000	430,815.00	5,169,780.00
0101	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	30.310	0.000	158,562.000	158,562.00	4,806,014.22
			CO-020 ADDS NEW ITEM FOR LOW PRODUCTION TY C EMB BY CY						
0111	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	7,507.070	0.000	52.000	72.00	540,509.04
			CO-11 ADDS NEW ITEM FOR OFFROAD EQUIP STANDBY BY WORKING DAY						
0112	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	5,117.940	0.000	1.000	1.00	5,117.94
			CO-012 ADDS ITEM FOR HOT TAP & CUT UNKNOWN GAS LINE BY LS						
0120	01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.490	376,845.000	0.000	740,846.64	363,014.85
0125	01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.490	376,845.000	0.000	219,855.11	107,729.01
0130	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	2.060	132,978.000	0.000	292,973.37	603,525.16
0140	01686001	000	VEGETATIVE WATERING	MG	69.670	9,523.000	0.000	9,342.00	650,857.14
0143	01696016		SOIL RET BLKT (SLOPE_STEEP_CLAY_WLDLFE)	SY	4.410	0.000	20,000.000	22,420.07	98,872.49
			CO-044 ADDS NEW ITEM TO PAY FOR SOIL RETEINTION BANKETS						
0175	02476230	003	FL BS (CMP IN PLACE)(TY A GR 1-2)(8")	SY	43.450	26,876.000	-2,412.000	22,558.85	980,182.21
0180	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	482.960	238.000	9,029.000	4,099.76	1,980,017.66
0185	02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.240	571,432.000	-3,704.000	295,203.15	661,255.06
0190	02606079	000	LIME TRT (SUBGRADE)(6")	SY	4.220	62,057.000	0.000	27,593.35	116,443.95
0195	02766169	000	CEM TRT(PLNT MX) (CL L)(TYA)(GR1-2)(6")	SY	12.000	544,556.000	-1,292.000	384,877.43	4,618,529.12
0197	02926002		ASPHALT STAB BASE (GR 2)(PG 64)	TON	219.240	0.000	1,400.000	1,646.11	360,893.16
			CO-033 ADDS NEW ITEM FOR GR 2 ASPHALT STAB BASE BY TN						
0200	03106005	000	PRIME COAT (AE-P)	GAL	2.910	108,947.000	0.000	66,849.92	194,533.26
0209	03606043		CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	276.600	0.000	1,292.000	646.74	178,888.28
			CO-046 ADDS NEW ITEM FOR FAST TRACK CRCP 13" BY SY						
0210	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	72.850	493,939.000	-1,360.000	283,412.54	20,646,603.55
0211	04006005		CEM STABIL BKFL	CY	148.410	0.000	4,784.000	3,007.27	446,308.80
			CO-014 ADDS NEW LINE ITEM FOR CROSS CULVERT CEM STABIL BKFL						
0215	04016001	000	FLOWABLE BACKFILL	CY	219.950	1,891.000	-1,743.790	140.21	30,839.20
0220	04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.100	494.000	0.000	203.00	832.30
0222	04036001		TEMPORARY SPL SHORING	SF	235.340	0.000	2,755.000	2,550.41	600,212.31
			CO-019 ADDS NEW ITEM FOR TEMPORARY SPL SHORING BY SF						
0225	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	140.000	3,160.000	-884.500	2,183.91	305,747.40

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
0230	04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	190.000	855.000	960.000	1,815.00	344,850.00
0235	04166003	000	DRILL SHAFT (30 IN)	LF	172.270	218.000	0.000	218.00	37,554.86
0240	04166004	000	DRILL SHAFT (36 IN)	LF	209.850	1,538.000	0.000	1,538.00	322,749.30
0245	04206013	001	CL C CONC (ABUT)	CY	1,200.000	172.400	0.000	114.40	137,280.00
0250	04206029	001	CL C CONC (CAP)	CY	1,200.000	175.700	1.200	160.30	192,360.00
0252	04206037		CL C CONC (COLUMN)	CY	1,300.000	0.000	34.800	25.00	32,500.00
			CO-008 ADDS 25.O CY FOR VILLAGE CREEK TRAIL BRIDGE						
0253	04206074		CL C CONC (MISC)	CY	16,808.660	0.000	2.472	2.47	41,584.62
			CO-041 ADDS NEW ITEM FOR CL C CONC (MISC) BY THE CY						
0260	04226015	000	APPROACH SLAB	CY	400.000	1,315.000	0.000	978.72	391,488.00
0265	04236001	000	RETAINING WALL (MSE)	SF	70.000	45,502.000	4.000	39,748.77	2,782,414.04
0275	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	352.050	10.000	130.21	52,082.00
0285	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	1,243.000	0.000	384.20	125,835.39
0290	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	288.070	891.000	0.000	597.89	172,233.88
0295	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	460.580	462.600	0.000	514.50	236,970.25
0306	04506023		RAIL (TY SSTR)	LF	92.390	0.000	1,001.000	400.00	36,956.00
			CO-024 ADDS 605 LF						
0307	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	2,473.000	1,544.00	142,650.16
			CO-024 ADDS 2,473 LF						
0330	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	312.290	296.000	0.000	128.00	39,973.12
0335	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	425.080	142.000	0.000	68.00	28,905.44
0340	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	458.780	438.000	0.000	234.00	107,354.52
0345	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	465.640	931.000	0.000	275.00	128,051.00
0350	04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	555.400	387.000	0.000	207.00	114,967.80
0355	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	580.730	569.000	0.000	568.50	330,145.01
0360	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	638.150	1,164.000	0.000	582.00	371,403.30
0365	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	950.890	58.000	0.000	58.00	55,151.62
0370	04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	941.580	1,183.000	0.000	672.00	632,741.76
0375	04626027	002	CONC BOX CULV (9 FT X 8 FT)	LF	1,341.870	63.000	0.000	63.00	84,537.81
0380	04626053	002	CONC BOX CULV (5 FT X 5 FT)(EXTEND)	LF	569.250	120.000	0.000	120.00	68,310.00
0385	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	530.250	313.000	0.000	286.00	151,651.50
0390	04626101	002	CONC BOX CULV (10 FT X 4 FT)	LF	1,265.760	159.000	0.000	129.00	163,283.04
0395	04646003	001	RC PIPE (CL III)(18 IN)	LF	97.350	800.000	625.000	551.00	53,639.85
0400	04646005	001	RC PIPE (CL III)(24 IN)	LF	110.790	4,793.000	3,712.000	5,499.42	609,280.74
0405	04646007	001	RC PIPE (CL III)(30 IN)	LF	133.960	2,003.000	-289.000	1,391.00	186,338.36
0410	04646008	001	RC PIPE (CL III)(36 IN)	LF	171.680	2,296.000	-305.000	1,497.00	257,004.96
0415	04646011	001	RC PIPE (CL III)(54 IN)	LF	488.330	20.000	0.000	20.00	9,766.60
0420	04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	10,269.570	1.000	1.000	2.00	20,539.14
0422	04666005		HEADWALL (CH - FW - 0) (DIA= 24 IN)	EA	32,481.040	0.000	1.000	1.00	32,481.04
			CO-017 ADDS NEW ITEM FOR HEADWALL (CH-FW-0)(DIA=24IN) BY EA						
0423	04666095		HEADWALL (CH - PW - 0) (DIA= 18 IN)	EA	19,731.320	0.000	1.000	1.00	19,731.32
			CO-017 ADDS NEW ITEM FOR HEADWALL (CH-PW-0)(DIA=18IN) BY EA						
0425	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	8,471.070	2.000	1.000	2.00	16,942.14
0430	04666137	000	HEADWALL (CH - PW - S) (DIA= 54 IN)	EA	7,741.760	2.000	0.000	2.00	15,483.52
0445	04666164	000	WINGWALL (FW - S) (HW=3 FT)	EA	5,420.760	6.000	0.000	4.00	21,683.04
0450	04666165	000	WINGWALL (FW - S) (HW=4 FT)	EA	6,010.260	7.000	0.000	2.00	12,020.52
0455	04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	8,220.910	4.000	0.000	1.00	8,220.91

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
0460	04666167	000	WINGWALL (FW - S) (HW=6 FT)	EA	12,034.720	3.000	0.000	2.00	24,069.44
0465	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	62,368.740	2.000	0.000	2.00	124,737.48
0470	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	5,806.870	2.000	0.000	2.00	11,613.74
0475	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	25,932.970	3.000	0.000	3.00	77,798.91
0480	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	40,462.420	1.000	0.000	1.00	40,462.42
0485	04666206	000	WINGWALL (SW - 0) (HW=3 FT)	EA	4,803.890	10.000	0.000	6.00	28,823.34
0495	04666209	000	WINGWALL (SW - 0) (HW=6 FT)	EA	11,454.370	4.000	0.000	2.00	22,908.74
0500	04676150	000	SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (C)	EA	12,053.390	4.000	0.000	2.00	24,106.78
0505	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,533.160	21.000	0.000	18.00	45,596.88
0510	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,868.040	4.000	0.000	3.00	8,604.12
0520	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	3,481.610	204.000	0.000	140.00	487,425.40
0525	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	6,110.820	66.000	0.000	46.00	281,097.72
0530	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	10,343.190	54.000	0.000	46.00	475,786.74
0533	04726008		REMOV & RE - LAY PIPE (30 IN) CO-038 ADDS NEW ITEM FOR REMOV & RELAY 30 IN RCP BY FA	LF	1.000	0.000	17,645.440	33,631.52	33,631.52
0535	04806001	000	CLEAN EXIST CULVERTS	EA	3,829.460	42.000	0.000	3.00	11,488.38
0540	04966004	000	REMOV STR (SET)	EA	643.670	118.000	0.000	28.00	18,022.76
0545	04966005	000	REMOV STR (WINGWALL)	EA	2,574.670	6.000	0.000	2.00	5,149.34
0550	04966006	000	REMOV STR (HEADWALL)	EA	2,574.670	22.000	0.000	6.00	15,448.02
0555	04966007	000	REMOV STR (PIPE)	LF	14.360	3,238.000	2,035.000	1,284.00	18,438.24
0560	04966008	000	REMOV STR (BOX CULVERT)	LF	37.440	1,634.000	0.000	732.00	27,406.08
0565	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	65,860.000	3.000	0.000	3.00	197,580.00
0570	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	65,860.000	5.000	0.000	4.00	263,440.00
0575	05006001	000	MOBILIZATION	LS	18,694,576.000	1.000	0.000	0.90	16,825,118.40
0576	05006003		MOBILIZATION (CALLOUT 1) CO 034 ADDS NEW ITEM FOR MOBILIZATION CALLOUT BY EA	EA	3,711.750	0.000	1.000	1.00	3,711.75
0579	05026028		BARR, SIGNS, TRAFFIC HANDLING (LOC 3) ADDED BY CO-050. PH3 ADDITL TCP SIGNAGE. UOM = DOL.	EA	1.000	0.000	32,844.790	32,844.79	32,844.80
0580	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,335.950	47.000	0.000	35.00	81,758.25
0581	05026015		FURN ADDITIONAL TRUCKMOUNT ATTENUATOR CO 034 ADDS NEW ITEM FOR AN ADDITIONAL TMA BY THE HR	HR	59.650	0.000	456.000	456.00	27,200.40
0582	05026024		FURNISH ADDITIONAL ARROW BOARD CO 034 ADDS A NEW ITEM FOR ADDITIONAL ARROW BOARDS BY THE HR	HR	3.310	0.000	240.000	240.00	794.40
0583	05026026		BARR, SIGNS, TRAFFIC HANDLING (LOC 1) CO 034 ADD NEW ITEM FOR BARRICADES BY THE EA	EA	11,135.250	0.000	1.000	1.00	11,135.25
0584	05026027		BARR, SIGNS, TRAFFIC HANDLING (LOC 2) CO-40 ADDS NEW ITEM FOR ADDED DETOUR SIGNS PER RFI-121 BY EA	EA	8,922.830	0.000	1.000	1.00	8,922.83
0585	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	50.000	900.000	0.000	836.00	41,800.00
0590	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	70.000	1,993.000	0.000	7,160.50	501,235.00
0595	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	100.000	125.000	0.000	1,578.00	157,800.00
0600	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	18.000	2,918.000	0.000	944.00	16,992.00
0605	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	45.000	4,029.000	0.000	8,984.47	404,301.24
0610	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	15.000	3,634.000	0.000	8,762.25	131,433.75
0615	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	59,615.000	0.000	201,168.00	804,672.00
0620	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	52,917.000	0.000	134,287.00	134,287.00
0625	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	10.000	29,460.000	0.000	7,496.00	74,960.00
0630	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	25,980.000	0.000	7,496.00	14,992.00

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
0635	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	91.420	18,028.000	0.000	15,690.00	1,434,379.80
0640	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.330	16,799.000	-900.000	6,930.00	23,076.90
0642	05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	57.930	0.000	900.000	900.00	52,137.00
			CO-049 ADDS NEW ITEM PORT CTB(MOVE)(SGL SLP)(TY 1)(PINNED)						
0645	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	8.910	19,071.000	0.000	8,220.00	73,240.20
0655	05296018	000	CONC CURB (TY F3)	LF	208.120	487.000	0.000	320.28	66,656.68
0660	05306005	000	DRIVEWAYS (ACP)	SY	34.610	9,964.000	62.000	3,909.27	135,299.83
0665	05316003	000	CONC SIDEWALKS (6")	SY	61.760	62,057.000	0.000	16,244.47	1,003,258.34
0680	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	31.670	4,556.000	4,529.869	5,332.50	168,880.29
0690	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,082.020	61.000	0.000	30.00	62,460.60
0695	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,333.460	43.000	0.000	6.00	8,000.76
0697	05406020		MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	116.970	0.000	191.000	50.00	5,848.50
			ADDED BY CO-051, MBGF (LOW FILL CULVERT), UOM=EA						
0700	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.700	1,000.000	75.000	810.00	2,997.00
0705	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,250.780	43.000	18.000	40.00	130,031.20
0710	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	338.910	6.000	7.000	8.00	2,711.28
0715	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,752.610	84.000	3.000	33.00	57,836.13
0720	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	907.980	62.000	0.000	37.00	33,595.26
0730	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,245.730	35.000	0.000	62.00	511,235.26
0776	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.420	0.000	96,000.000	102,427.00	43,019.34
			CO-22 ADDS NEW ITEM FOR WK ZN PV MK NON-REMOV (W)4"SLD BY LF						
0777	06626032		WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.420	0.000	12,000.000	5,920.00	2,486.40
			CO-22 ADDS NEW ITEM FOR WK ZN PV MK NON-REMOV (Y)4"BRK BY LF						
0778	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.420	0.000	48,000.000	82,071.00	34,469.82
			CO-22 ADDS NEW ITEM FOR WK ZN PV MK NON-REMOV (Y)4"SLD BY LF						
0780	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.500	224,468.000	0.000	121,781.00	182,671.50
0785	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.750	4,342.000	0.000	2,454.00	6,748.50
0790	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	1,069.000	0.000	277.00	1,662.00
0795	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	275.000	32.000	0.000	18.00	4,950.00
0800	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	300.000	32.000	0.000	16.00	4,800.00
0805	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.500	258,912.000	0.000	133,132.00	199,698.00
0921	06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.320	0.000	3,399.000	27,720.00	8,870.40
			CO 034 ADDS NEW ITEM TO ELIM. EXIST. 6" STRIPING BY THE LF						
0922	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.640	0.000	160.000	550.00	352.00
			CO 034 ADDS NEW ITEM TO ELIM. EXIST. 8" STRIPING BY THE LF						
0923	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	82.720	0.000	2.000	7.00	579.04
			CO 034 ADDS NEW ITEM TO ELIM. EXIST ARROW MARKING BY THE EA						
096	01106003		EXCAVATION (SPECIAL)	CY	50.810	0.000	60,000.000	132,014.03	6,707,632.85
			Added by CO #1 - Sepcial Excavation Undercut						
0970	07306107	000	FULL - WIDTH MOWING	CYC	2,900.000	102.000	0.000	2.00	5,800.00
0972	07346002		LITTER REMOVAL	CYC	4,946.300	0.000	36.000	28.00	138,496.40
			CO-010 ADDS NEW ITEM FOR LITTER REMOVAL BY CYC						
0975	07386010	000	CLEANING / SWEEPING (SPOT)	MI	5,000.000	27.000	0.000	42.00	210,000.00
1000	10026006	000	LANDSCAPE AMENITY (TY 5)	EA	207,249.280	16.000	0.000	9.50	1,968,868.16
102	01326036		EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	238.390	0.000	864.000	10,323.26	2,460,961.72
			CO-018 ADDS NEW ITEM FOR TY E CSBE EMB RWALL FND IMPR BY CY						

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
1045	30766071	000	D-GR HMA TY-D PG 64-22 (EXEMPT)	TON	292.670	34,446.000	-469.000	18,253.21	5,342,166.96
1055	41966006	000	PED STL TRUSS BRG SPAN (50 FT)	EA	108,390.210	6.000	0.000	6.00	650,341.26
1060	41966007	000	PED STL TRUSS BRG SPAN (60 FT)	EA	124,829.150	17.000	0.000	2.00	249,658.30
1066	50266001		ASBESTOS ABATEMENT (COATINGS)	SF	4.450	0.000	20,000.000	20,000.00	89,000.00
			CO-042 ADDS A NEW ITEM FOR ASBESTOS ABATEMENT BY THE SF						
1067	51166001		AMPHIBIAN/REPTILE EXCLUSION FENCE INST	LF	6.400	0.000	3,000.000	888.00	5,683.20
			CO-016 ADDS NEW ITEM FOR AREF - INSTALL BY LF						
1069	60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	168.780	0.000	133.000	62.00	10,464.36
			CO-043 ADDS NEW ITEM TO PAY FOR PCMS BOARD BY THE DAY						
1100	61856002	002	TMA (STATIONARY)	DAY	165.850	720.000	0.000	194.00	32,174.90
1105	61856005	002	TMA (MOBILE OPERATION)	DAY	552.830	720.000	0.000	454.00	250,984.82
1110	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	14,134.400	0.000	9.000	9.00	127,209.60
			BRIDGE AESTHETIC FORMLINERS						
1111	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	35,917.500	0.000	1.000	1.00	35,917.50
			CO-015 ADDS NEW ITEM FOR ADDTL SURVEYING BY LS						
1112	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	8,840.220	0.000	1.000	1.19	10,484.50
			CO-021 ADDS NEW ITEM FOR SNOW REMOVAL FOR JAN 2025 BY LS						
1113	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	9,623.270	0.000	1.000	1.00	9,623.27
			CO-026 ADDS NEW ITEM FOR BIG THICKET REMEDIATION BY LS						
1114	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	3,750.960	0.000	1.000	2.13	7,989.54
			CO 028 ADDS NEW ITEM FOR ADDITIONAL SUE (AT&T) BY LS						
1115	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	3,886.590	0.000	1.000	1.35	5,243.01
			CO 028 ADDS NEW ITEM FOR EMERG POTHOLE REPAIR FEB 2025 BY LS						
1116	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	14,596.280	0.000	1.000	1.00	14,596.28
			CO-033 ADDS NEW ITEM FOR CROSSOVER 3 REMOVE & RESET BY LS						
3062	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	21,210.000	0.000	1.000	1.00	21,210.00
			ADDS NEW ITEM FOR ADDITIONAL GAS LINE SUB MOBILIZATION						

Category Subtotal $119,969,183.42

CATEGORY 002 **DESCRIPTION** BRIDGE: 201010020009236 [US 69@ VILLAGE CREEK (N

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
1155	04006005	000	CEM STABIL BKFL	CY	148.410	11.000	121.000	132.00	19,590.12
1160	04166001	000	DRILL SHAFT (18 IN)	LF	90.040	90.000	0.000	90.00	8,103.60
1165	04166004	000	DRILL SHAFT (36 IN)	LF	209.850	540.000	0.000	540.00	113,319.00
1170	04166005	000	DRILL SHAFT (42 IN)	LF	272.110	3,036.000	0.000	3,046.50	828,983.12
1175	04206013	001	CL C CONC (ABUT)	CY	1,200.000	54.000	0.000	54.00	64,800.00
1180	04206029	001	CL C CONC (CAP)	CY	1,200.000	162.000	0.000	162.00	194,400.00
1185	04206037	001	CL C CONC (COLUMN)	CY	1,300.000	40.000	108.000	148.00	192,400.00
1190	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	51,200.000	0.000	51,200.00	819,200.00
1191	04226023		SHEAR KEY	CY	697.300	0.000	550.000	550.00	383,515.00
			CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY						
1195	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	300.000	9,560.000	0.000	9,560.00	2,868,000.00
1200	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	300.000	2,390.000	0.000	2,390.00	717,000.00
1205	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	288.070	685.000	0.000	459.93	132,493.19

CATEGORY 002 **DESCRIPTION** BRIDGE: 201010020009236 [US 69@ VILLAGE CREEK (N

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
1211	04506023		RAIL (TY SSTR) CO-024 ADDS 1,226 LF	LF	92.390	0.000	1,226.000	1,226.00	113,270.14
1212	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS) CO-024 ADDS 1,226 LF	LF	92.390	0.000	1,226.000	1,226.00	113,270.14
1215	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	210.000	0.000	210.00	59,547.60
1220	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	65,860.000	1.000	0.000	1.00	65,860.00
1230	96086004		UNIQUE CHANGE ORDER ITEM 4 BRIDGE AESTHETIC FORMLINERS	DOL	14,134.400	0.000	9.000	9.00	127,209.60
1231	96086016		UNIQUE CHANGE ORDER ITEM 16 CO-037 ADDS NEW ITEM FOR RDI STANDBY & ADDTL. WORK BY THE LS	DOL	78,679.550	0.000	1.000	1.00	78,679.55
2700	96086002		UNIQUE CHANGE ORDER ITEM 2 CO-008 ADDS NEW ITEM FOR DS ADDITIVE (BAROID 41) BY BAG	DOL	16.460	0.000	1,216.000	1,876.00	30,878.96

Category Subtotal $6,930,520.02

CATEGORY 003 **DESCRIPTION** BRIDGE: 201010020009327 [US 69 @ VILLAGE CREEK F

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
1275	04006005	000	CEM STABIL BKFL	CY	148.410	11.000	120.000	131.00	19,441.71
1280	04166003	000	DRILL SHAFT (30 IN)	LF	172.270	644.000	0.000	644.00	110,941.88
1285	04206013	001	CL C CONC (ABUT)	CY	1,200.000	45.000	0.000	45.00	54,000.00
1290	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	4,779.000	0.000	4,779.00	76,464.00
1291	04226023		SHEAR KEY CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY	CY	697.300	0.000	52.000	52.00	36,259.60
1295	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	300.000	892.000	0.000	892.00	267,600.00
1300	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	300.000	223.000	0.000	223.00	66,900.00
1305	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	425.000	0.000	182.00	59,610.13
1311	04506023		RAIL (TY SSTR) CO-024 ADDS 136 LF	LF	92.390	0.000	136.000	136.00	12,565.04
1312	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS) CO-024 ADDS 136 LF	LF	92.390	0.000	136.000	136.00	12,565.04
1315	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	83.000	0.000	83.00	23,535.48

Category Subtotal $739,882.88

CATEGORY 005 **DESCRIPTION** BRIDGE: 201010020009341 [US 69@ VILLAGE CREEK (S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
1465	04166001	000	DRILL SHAFT (18 IN)	LF	90.040	90.000	0.000	23.00	2,070.92
1470	04166004	000	DRILL SHAFT (36 IN)	LF	209.850	540.000	0.000	216.00	45,327.60
1475	04166005	000	DRILL SHAFT (42 IN)	LF	272.110	3,033.000	0.000	839.00	228,300.29

Category Subtotal $275,698.81

CATEGORY 006 **DESCRIPTION** BRIDGE: 202290020008328 [US 69@ BLACK CREEK (SB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $

CATEGORY 006 **DESCRIPTION** BRIDGE: 202290020008328 [US 69@ BLACK CREEK (SB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
1570	04006005	000	CEM STABIL BKFL	CY	148.410	20.000	128.000	148.00	21,964.68
1575	04166001	000	DRILL SHAFT (18 IN)	LF	90.040	34.000	66.000	34.00	3,061.36
1580	04166004	000	DRILL SHAFT (36 IN)	LF	209.850	525.000	-160.000	422.00	88,556.70
1581	04166004		DRILL SHAFT (36 IN)	LF	341.370	0.000	103.000	103.00	35,161.11
			CO-003 ADDS NEW ITEM FOR 36" DS THROUGH ROCK BY LF						
1585	04166005	000	DRILL SHAFT (42 IN)	LF	272.110	468.000	-74.000	388.00	105,578.68
1586	04166005		DRILL SHAFT (42 IN)	LF	395.780	0.000	80.000	80.00	31,662.40
			CO-003 ADDS NEW ITEM FOR 42" DS THROUGH ROCK BY LF						
1590	04206013	001	CL C CONC (ABUT)	CY	1,200.000	51.000	2.000	53.00	63,600.00
1595	04206029	001	CL C CONC (CAP)	CY	1,200.000	34.000	-2.000	34.00	40,800.00
1600	04206037	001	CL C CONC (COLUMN)	CY	1,300.000	15.000	-1.600	15.00	19,500.00
1605	04226001	000	REINF CONC SLAB	SF	16.000	11,340.000	-780.000	10,560.00	168,960.00
1615	04256037	001	PRESTR CONC GIRDER (TX40)	LF	300.000	1,343.000	0.000	1,343.00	402,900.00
1620	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	311.000	42.000	219.60	71,926.57
1627	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	570.000	570.00	52,662.30
			CO-024 ADDS 570 LF						
1630	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	84.000	0.000	84.00	23,819.04

Category Subtotal $1,130,152.84

CATEGORY 007 **DESCRIPTION** BRIDGE: 202290020008329 [US 69 @ HICKORY CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
1680	04006005	000	CEM STABIL BKFL	CY	148.410	20.000	20.000	80.00	11,872.80
1685	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	140.000	1,190.000	0.000	1,190.00	166,600.00
1690	04206013	001	CL C CONC (ABUT)	CY	1,200.000	27.200	0.000	27.20	32,640.00
1695	04206029	001	CL C CONC (CAP)	CY	1,200.000	30.000	0.000	30.00	36,000.00
1700	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	16.000	6,351.000	0.000	6,351.00	101,616.00
1705	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	891.000	-445.100	445.90	133,770.00
1710	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	300.000	891.000	0.000	891.00	267,300.00
1715	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	394.000	0.000	502.32	164,526.18
1721	04506023		RAIL (TY SSTR)	LF	92.390	0.000	162.000	162.00	14,967.18
			CO-024 ADDS 162 LF						
1722	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	162.000	162.00	14,967.18
			CO-024 ADDS 162 LF						
1725	04546004	000	ARMOR JOINT (SEALED)	LF	194.720	77.000	0.000	77.00	14,993.44

Category Subtotal $959,252.78

CATEGORY 008 **DESCRIPTION** BRIDGE: 202290020008330 [US 69@ BLACK CREEK TRI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
1825	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	191.200	0.000	191.20	54,216.67

Category Subtotal $54,216.67

CATEGORY 009 **DESCRIPTION** BRIDGE: 202290020008331 [US 69@ BLACK CREEK TRI

CATEGORY 009 **DESCRIPTION** BRIDGE: 202290020008331 [US 69@ BLACK CREEK TRI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
1880	04006005	000	CEM STABIL BKFL	CY	148.410	17.000	17.000	34.00	5,045.94
1885	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	140.000	1,442.000	0.000	1,240.14	173,619.60
1890	04206013	001	CL C CONC (ABUT)	CY	1,200.000	37.600	-10.000	27.60	33,120.00
1895	04206029	001	CL C CONC (CAP)	CY	1,200.000	32.600	0.000	32.60	39,120.00
1900	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	16.000	6,951.000	0.000	6,951.00	111,216.00
1901	04256012		PRESTR CONC SLAB BEAM (5SB15)	LF	300.000	0.000	891.000	891.00	267,300.00
			CO-009 ADDS 891.0 LF ATBLACK CREEK TRIB #2 (NB)						
1902	04256011		PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	0.000	594.000	594.00	178,200.00
			CO-009 ADDS 594.0 LF AT BLACK CREEK TRIB #2 (NB)						
1906	04506023		RAIL (TY SSTR)	LF	92.390	0.000	162.000	162.00	14,967.18
			CO-024 ADDS 162 LF						
1907	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	150.000	150.00	13,858.50
			CO-024 ADDS 150 LF						
1910	04546004	000	ARMOR JOINT (SEALED)	LF	194.720	85.000	0.000	85.00	16,551.20
1915	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	65,860.000	1.000	0.000	1.00	65,860.00
							Category Subtotal		$918,858.42

CATEGORY 012 **DESCRIPTION** BRIDGE: 202290020008336 [US 69@ BLACK CREEK TRI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
2220	04006005	000	CEM STABIL BKFL	CY	148.410	21.000	29.000	50.00	7,420.50
2225	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	140.000	752.000	0.000	752.00	105,280.00
2230	04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	190.000	960.000	-960.000	668.44	127,003.60
2235	04206013	001	CL C CONC (ABUT)	CY	1,200.000	32.800	0.000	32.80	39,360.00
2240	04206029	001	CL C CONC (CAP)	CY	1,200.000	36.600	0.000	36.60	43,920.00
2245	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	16.000	7,851.000	0.000	7,851.00	125,616.00
2247	04256011		PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	0.000	445.500	445.50	133,650.00
			CO-009 ADDS 445.5 LF AT BLACK CREEK TRIB #2 (SB)						
2250	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	300.000	1,188.000	0.000	1,188.00	356,400.00
2255	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	331.000	0.000	361.40	118,368.69
2257	04506023		RAIL (TY SSTR)	LF	92.390	0.000	162.000	162.00	14,967.18
			CO-024 ADDS 162 LF						
2258	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	162.000	162.00	14,967.18
			CO-024 ADDS 162 LF						
2260	04546004	000	ARMOR JOINT (SEALED)	LF	194.720	97.000	0.000	97.00	18,887.84
							Category Subtotal		$1,105,840.99

CATEGORY 013 **DESCRIPTION** BRIDGE: 202290020008337 [US 69@ BLACK CREEK TRI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
2310	04006005	000	CEM STABIL BKFL	CY	148.410	18.000	33.000	51.00	7,568.91
2315	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	140.000	1,566.000	0.000	1,566.00	219,240.00
2320	04206013	001	CL C CONC (ABUT)	CY	1,200.000	35.200	0.000	35.20	42,240.00
2325	04206029	001	CL C CONC (CAP)	CY	1,200.000	40.600	0.000	40.60	48,720.00
2330	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	16.000	7,002.000	0.000	7,002.00	112,032.00
2335	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	831.000	-594.000	237.00	71,100.00

CATEGORY 013 **DESCRIPTION** BRIDGE: 202290020008337 [US 69@ BLACK CREEK TRI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
2340	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	300.000	2,076.000	-891.000	1,185.00	355,500.00
2345	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	678.000	0.000	350.28	114,728.19
2347	04506023		RAIL (TY SSTR) CO-024 ADDS 132 LF	LF	92.390	0.000	132.000	132.00	12,195.48
2348	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS) CO-024 ADDS 132 LF	LF	92.390	0.000	132.000	132.00	12,195.48
2350	04546004	000	ARMOR JOINT (SEALED)	LF	194.720	109.000	0.000	109.00	21,224.48

Category Subtotal $1,016,744.54

CATEGORY 014 **DESCRIPTION** BRIDGE: 202290020008338 [US 69 @ HICKORY CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
2400	04166004	000	DRILL SHAFT (36 IN)	LF	209.850	2,700.000	-2,700.000	2,205.00	462,719.25

Category Subtotal $462,719.25

CATEGORY 015 **DESCRIPTION** BRIDGE: 202290020008338 [US 69@ HICKORY CREEK (

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
2459	04006005		CEM STABIL BKFL CO-014 ADDS NEW LINE ITEM FOR HC NB CSS	CY	148.410	0.000	160.000	160.00	23,745.60
2460	04166001	000	DRILL SHAFT (18 IN)	LF	90.040	124.000	0.000	124.00	11,164.96
2465	04166003	000	DRILL SHAFT (30 IN)	LF	172.270	670.000	0.000	670.00	115,420.90
2467	04206013		CL C CONC (ABUT) CO-009 ADDS 48.1 CY AT HICKORY CREEK (NB)	CY	1,200.000	0.000	48.100	48.10	57,720.00
2468	04206029		CL C CONC (CAP) CO-009 ADDS 95.6 CY AT HICKORY CREEK (NB)	CY	1,200.000	0.000	95.600	95.60	114,720.00
2470	04206037	001	CL C CONC (COLUMN)	CY	1,300.000	88.200	2.700	83.22	108,184.70
2473	04226023		SHEAR KEY CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY	CY	697.300	0.000	339.000	339.00	236,384.70
2474	04226005		REINF CONC SLAB (BOX BEAM) CO-009 ADDS 31327.0 SF AT HICKORY CREEK (NB)	SF	16.000	0.000	31,327.000	31,327.00	501,232.00
2476	04256008		PRESTR CONC BOX BEAM (5B40) CO-009 ADDS 1472.8 LF AT HICKORY CREEK (NB)	LF	300.000	0.000	1,472.800	1,472.80	441,840.00
2477	04256007		PRESTR CONC BOX BEAM (4B40) CO-009 ADDS 5891.4 LF AT HICKORY CREEK (NB)	LF	300.000	0.000	5,891.400	5,891.40	1,767,420.00
2480	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	288.070	652.900	0.000	826.83	238,185.21
2486	04506023		RAIL (TY SSTR) CO-024 ADDS 772 LF	LF	92.390	0.000	772.000	772.00	71,325.08
2487	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS) CO-024 ADDS 740 LF	LF	92.390	0.000	740.000	740.00	68,368.60

Category Subtotal $3,755,711.75

CATEGORY 016 **DESCRIPTION** BRIDGE: 202290020008339 [US 69@ BLACK CREEK (NE

CATEGORY 016 **DESCRIPTION** BRIDGE: 202290020008339 [US 69@ BLACK CREEK (NE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
2530	04006005	000	CEM STABIL BKFL	CY	148.410	20.000	111.000	131.00	19,441.71
2535	04166001	000	DRILL SHAFT (18 IN)	LF	90.040	134.000	-100.000	100.00	9,004.00
2540	04166004	000	DRILL SHAFT (36 IN)	LF	209.850	468.000	-74.000	337.00	70,719.45
2541	04166004		DRILL SHAFT (36 IN)	LF	341.370	0.000	131.000	131.00	44,719.47
			CO-003 ADDS NEW ITEM FOR 36" DS THROUGH ROCK BY LF						
2545	04166005	000	DRILL SHAFT (42 IN)	LF	272.110	474.000	-104.000	376.00	102,313.36
2546	04166005		DRILL SHAFT (42 IN)	LF	395.780	0.000	98.000	98.00	38,786.44
			CO-003 ADDS NEW ITEM FOR 42" DS THROUGH ROCK BY LF						
2550	04206013	001	CL C CONC (ABUT)	CY	1,200.000	58.000	-9.000	49.00	58,800.00
2555	04206029	001	CL C CONC (CAP)	CY	1,200.000	32.000	2.000	32.00	38,400.00
2560	04206037	001	CL C CONC (COLUMN)	CY	1,300.000	15.000	-0.900	15.00	19,500.00
2565	04226001	000	REINF CONC SLAB	SF	16.000	10,560.000	780.000	11,340.00	181,440.00
2575	04256037	001	PRESTR CONC GIRDER (TX40)	LF	300.000	1,343.000	0.000	1,343.00	402,900.00
2580	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	415.000	-145.000	210.99	69,106.86
2586	04506023		RAIL (TY SSTR)	LF	92.390	0.000	295.000	295.00	27,255.05
			CO-024 ADDS 295 LF						
2587	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	272.000	272.00	25,130.08
			CO-024 ADDS 272 LF						
2590	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	82.000	0.000	84.00	23,819.04

Category Subtotal $1,131,335.46

CATEGORY 017 **DESCRIPTION** BRIDGE: 202290020008353 [US 69 @ HICKORY CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
2640	04006005	000	CEM STABIL BKFL	CY	148.410	20.000	38.000	58.00	8,607.78
2645	04166003	000	DRILL SHAFT (30 IN)	LF	172.270	848.000	0.000	712.00	122,656.24
2650	04206013	001	CL C CONC (ABUT)	CY	1,200.000	32.900	0.000	32.90	39,480.00
2655	04206029	001	CL C CONC (CAP)	CY	1,200.000	27.600	0.000	27.60	33,120.00
2660	04206037	001	CL C CONC (COLUMN)	CY	1,300.000	27.600	-13.800	13.80	17,940.00
2665	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	6,138.000	0.000	6,138.00	98,208.00
2666	04226023		SHEAR KEY	CY	697.300	0.000	32.300	32.30	22,522.79
			CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY						
2670	04256001	001	PRESTR CONC BOX BEAM (4B20)	LF	300.000	1,148.000	0.000	1,148.00	344,400.00
2675	04256002	001	PRESTR CONC BOX BEAM (5B20)	LF	300.000	287.000	0.000	287.00	86,100.00
2680	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	288.070	581.800	0.000	853.50	245,868.03
2686	04506023		RAIL (TY SSTR)	LF	92.390	0.000	161.000	161.00	14,874.79
			CO-024 ADDS 161 LF						
2687	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	154.000	154.00	14,228.06
			CO-024 ADDS 154 LF						
2690	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	83.000	0.000	83.00	23,535.48

Category Subtotal $1,071,541.17

CATEGORY 018 **DESCRIPTION** FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
3000	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	10,445,756.61	10,445,756.61

CATEGORY 018 **DESCRIPTION** FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
3002	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	321,657.58	321,657.58
3004	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	37,117.62	37,117.62
3008	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	0.000	1,000.000	46,221.60	46,221.60
			CO 02 ADDS ITEM FOR PILE PAY ADJUST (CUTOFF) PER ITEM 409						
3010	96066002		FORCE ACCOUNT ID 2	DOL	1.000	0.000	16,000.000	8,064.31	8,064.31
			CO-028 ADDS NEW ITEM FOR POTHOLE (REPAIR) VIA FA BY DOL						

Category Subtotal $10,858,817.72

PROJECT ROW 200-8-58 **CONTROL** 020008058

CATEGORY 001 **DESCRIPTION** WATER: U00007682 [WARREN WATER SUPPLY CORPO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
2845	04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.100	26,474.000	-5,381.500	21,092.50	86,479.25
2850	70496011	000	WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	75.000	26,474.000	261.500	26,735.50	2,005,162.50
2855	70496045	000	CASING STEEL (18IN)	LF	533.000	1,176.000	860.000	2,036.00	1,085,188.00
2856	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	88.820	0.000	3,710.000	3,710.00	329,522.20
			CO-004 ADDS NEW ITEM FOR 3IN STEEL CASING BY LF (WATERLINE)						
2860	70496055	000	JCK TUN BOR OR AUG WTR MAIN (PVC) (6IN)	LF	66.000	846.000	1,606.000	2,452.00	161,832.00
2865	70496074	000	SERVICE LINE (SHORT SIDE) (5/8" TO 1")	EA	2,185.000	56.000	-13.000	43.00	93,955.00
2871	70496075		SERVICE LINE (LONG SIDE) (5/8" TO 1")	EA	5,086.000	0.000	22.000	22.00	111,892.00
			CO-004 ADDS NEW ITEM FOR REVISED SVC LINE (SHT SIDE) BY EA						
2875	70496112	000	BLOW OFF VALVE (PERM ANGLE) (2IN)	EA	7,700.000	2.000	1.000	3.00	23,100.00
2880	70496195	000	WATER METER BOX	EA	309.000	70.000	-5.000	65.00	20,085.00
2885	70496216	000	REMOVE EXIST WATER PIPE(VAR)(SIZE)(MTL)	LF	30.000	39,957.000	0.000	39,957.00	1,198,710.00

Category Subtotal $5,115,925.95

PROJECT ROW 200-9-75 **CONTROL** 020009075

CATEGORY 001 **DESCRIPTION** GAS: U00013590 [CITY OF KOUNTZE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
3005	73336001	000	INSTALL 4" PE GAS VALVE	EA	8,500.000	31.000	-2.000	29.00	246,500.00
3010	73336002	000	INSTALL 2" PE GAS VALVE	EA	7,700.000	1.000	0.000	1.00	7,700.00
3015	73336003	000	INSTALL 4" X 4" GAS TEE	EA	7,500.000	2.000	0.000	2.00	15,000.00
3020	73336004	000	INSTALL 4" X 2" GAS TEE	EA	7,500.000	1.000	0.000	1.00	7,500.00
3025	73336005	000	INSTALL 4" GAS LINE VERTICAL BEND	EA	8,000.000	1.000	0.000	1.00	8,000.00
3030	73336006	000	INSTALL 2" GAS LINE VERTICAL BEND	EA	7,500.000	1.000	1.000	2.00	15,000.00
3035	73336007	000	INSTALL 4" GAS LINE BY DIRECTIONAL BORE	LF	120.000	602.000	3,985.000	4,587.00	550,440.00
3037	73336007		INSTALL 4" GAS LINE BY DIRECTIONAL BORE	LF	56.790	0.000	500.000	500.00	28,395.00
			CO-031 ADDS NEW ITEM FOR KOUNTZE GAS LINE REPAIR BY LF						
3040	73336008	000	INSTALL CUT & PLUG OF GAS LINE	EA	8,000.000	1.000	0.000	1.00	8,000.00
3045	73336009	000	2" PE 2708 GAS LINE	LF	100.000	486.000	-394.880	244.00	24,400.00
3050	73336010	000	4" PE 2708 GAS LINE	LF	75.000	30,198.000	2,693.160	32,891.16	2,466,837.00
3055	73336011	000	DRY BORE & STEEL ENCASEMENT	LF	250.000	264.000	176.000	440.00	110,000.00
3060	73336012	000	REMOVE & DISPOSE GAS LINE	LF	40.000	240.000	0.000	145.00	5,800.00

CATEGORY 001 **DESCRIPTION** GAS: U00013590 [CITY OF KOUNTZE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT $
3061	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	42,568.470	0.000	1.000	1.00	42,568.47
			CO-013 ADDS NEW ITEM FOR KOUNTZE GAS LINE CONNECTIONS BY LS						

Category Subtotal $3,536,140.47

PROJECT C 200-8-49 **CONTROL** 020008049

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
0085	01056135	000	REMOVING UNTREATED BASE (4")	SY	2.500	8,953.000	0.000	0.000	0.00
0102	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	35.390	0.000	0.000	0.000	0.00
			CO-047 ADDS NEW ITEM FOR TYPE C EMBANKMENT BY THE CY						
0105	01616009	000	EROSION CONTROL COMPOST	CY	69.860	4,843.000	0.000	0.000	0.00
0110	01616012	000	GENERAL USE COMPOST	CY	68.760	4,843.000	0.000	0.000	0.00
0115	01626003	000	STRAW OR HAY MULCH	SY	0.450	132,978.000	0.000	0.000	0.00
0135	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.600	476,467.000	0.000	0.000	0.00
0145	01806002	000	WILDFLOWER SEEDING (MIX 1)	AC	3,306.040	78.000	0.000	0.000	0.00
0150	01926004	000	PLANT MATERIAL (5-GAL)	EA	221.070	1,245.000	0.000	0.000	0.00
0155	01926021	000	PLANT MATERIAL (5 GAL) (TREE)	EA	164.630	6,507.000	0.000	0.000	0.00
0160	01926023	000	PLANT MATERIAL (15 GAL) (TREE)	EA	501.110	23,861.000	0.000	0.000	0.00
0165	01926064	000	PLANT BED PREP (TYPE II)	SY	4.460	54,464.000	0.000	0.000	0.00
0170	01926097	000	CONC LNDSCP EDG (12 IN WIDTH)	LF	34.400	11,923.000	0.000	0.000	0.00
0176	02476230		FL BS (CMP IN PLACE)(TY A GR 1-2)(8")	SY	65.470	0.000	0.000	0.000	0.00
			CO-047 ADDS NEW ITEM FOR FLEX BASE BY THE SY						
0196	02766169		CEM TRT(PLNT MX) (CL L)(TYA)(GR1-2)(6")	SY	57.120	0.000	0.000	0.000	0.00
			CO-047 ADDS NEW ITEM FOR CEMENT TREATED BASE (6") BY THE SY						
0205	03606002	001	CONC PVMT (CONT REINF - CRCP) (8")	SY	133.530	9,845.000	0.000	0.000	0.00
0212	04006005		CEM STABIL BKFL	CY	148.410	0.000	254.000	0.000	0.00
			CO-014 ADDS NEW LINE ITEM FOR TRAIL BRIDGE BACKFILL CSS						
0233	04166001		DRILL SHAFT (18 IN)	LF	549.040	0.000	88.000	0.000	0.00
			CO-045 ADDS NEW ITEM FOR DRILL SHAFT (18IN) (ROCK) BY LF						
0237	04166003		DRILL SHAFT (30 IN)	LF	979.820	0.000	633.000	0.000	0.00
			CO-045 ADDS NEW ITEM FOR DRILL SHAFT (30IN) (ROCK) BY LF						
0242	04166005		DRILL SHAFT (42 IN)	LF	1,268.830	0.000	120.000	0.000	0.00
			DRILL SHAFT (42 IN) FOR ITS POLES						
0255	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	20,091.000	0.000	0.000	0.00
0261	04226023		SHEAR KEY	CY	697.300	0.000	186.000	0.000	0.00
			CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY						
0270	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	300.000	4,898.000	0.000	0.000	0.00
0280	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	424.060	2,132.000	0.000	0.000	0.00
0300	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	12.880	6,372.000	-2.000	0.000	0.00
0305	04506010	001	RAIL (TY T402)	LF	118.000	368.000	-368.000	0.000	0.00
0310	04506036	001	RAIL (TY C411)	LF	240.180	300.000	0.000	0.000	0.00
0315	04506052	001	RAIL (HANDRAIL)(TY F)	LF	178.000	955.000	0.000	0.000	0.00
0320	04506082	001	RAIL(PEDESTRIAN)(SPL)	LF	172.000	2,507.000	0.000	0.000	0.00
0325	04546004	000	ARMOR JOINT (SEALED)	LF	194.720	97.000	0.000	0.000	0.00

0401	04646005		RC PIPE (CL III)(24 IN)	LF	154.570	0.000	0.000	0.000	0.00
			CO-047 ADDS NEW ITEM FOR 24" RCP BY THE LF						
0435	04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	13,671.200	1.000	0.000	0.000	0.00
0440	04666154	000	WINGWALL (FW - 0) (HW=7 FT)	EA	15,361.270	1.000	0.000	0.000	0.00
0490	04666207	000	WINGWALL (SW - 0) (HW=4 FT)	EA	7,137.360	1.000	0.000	0.000	0.00
0498	04676001		SET (PIPE RUNNER ASSEMBLY)	EA	5,088.290	0.000	0.000	0.000	0.00
			ADDED BY CO-056, SET (PIPE RUNNER ASSEM.), UoM=EA						
0515	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	4,169.620	1.000	0.000	0.000	0.00
0532	04726006		REMOV & RE - LAY PIPE (24 IN)	LF	1.000	0.000	4,243.840	0.000	0.00
			CO-038 ADDS NEW ITEM FOR REMOV & RELAY 24 IN RCP BY FA						
0650	05296017	000	CONC CURB (TY F2)	LF	460.580	28.000	0.000	0.000	0.00
0657	05306004		DRIVEWAYS (CONC)	SY	190.270	0.000	93.937	0.000	0.00
			DRIVEWAYS (CONC)						
0670	05316038	000	CURB RAMPS (TY 10) (MOD)	EA	1,784.750	9.000	0.000	0.000	0.00
0675	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.630	98,443.000	0.000	0.000	0.00
0685	05406005	001	TERMINAL ANCHOR SECTION	EA	1,082.190	2.000	0.000	0.000	0.00
0721	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	44,472.820	0.000	2.244	0.000	0.00
			CO-041 ADDS NEW ITEM FOR CCA (INSTL)(L)(N)(TL3) BY THE EA						
0725	05456016	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	78,186.590	1.000	-1.000	0.000	0.00
0735	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	242.830	106.000	0.000	0.000	0.00
0740	06366001	001	ALUMINUM SIGNS (TY A)	SF	16.000	3,367.000	0.000	0.000	0.00
0745	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	450.000	309.000	0.000	0.000	0.00
0750	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	550.000	55.000	0.000	0.000	0.00
0755	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	725.000	1.000	0.000	0.000	0.00
0760	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	900.000	1.000	0.000	0.000	0.00
0765	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	775.000	1.000	0.000	0.000	0.00
0770	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	800.000	10.000	0.000	0.000	0.00
0775	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	825.000	8.000	0.000	0.000	0.00
0810	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	3.000	3,706.000	0.000	0.000	0.00
0815	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	2.750	46,006.000	0.000	0.000	0.00
0820	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	175.000	0.000	0.000	0.00
0825	06666225	007	PAVEMENT SEALER 6"	LF	0.300	247,269.000	0.000	0.000	0.00
0830	06666226	007	PAVEMENT SEALER 8"	LF	0.400	46,006.000	0.000	0.000	0.00
0835	06666230	007	PAVEMENT SEALER 24"	LF	1.000	883.000	0.000	0.000	0.00
0840	06666231	007	PAVEMENT SEALER (ARROW)	EA	25.000	146.000	0.000	0.000	0.00
0845	06666232	007	PAVEMENT SEALER (WORD)	EA	30.000	115.000	0.000	0.000	0.00
0850	06666241	007	PAVEMENT SEALER (SYMBOL)	EA	30.000	30.000	0.000	0.000	0.00
0855	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	10.000	312.000	0.000	0.000	0.00
0860	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.850	24,954.000	0.000	0.000	0.00
0865	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.800	112,915.000	0.000	0.000	0.00
0870	06666317	007	RE PM W/RET REQ TY I (Y)6"(BRK)(090MIL)	LF	0.850	786.000	0.000	0.000	0.00
0875	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.800	104,908.000	0.000	0.000	0.00
0880	06686055	000	PRE PM TY B(ACC PRK)(BL&WH)(W/BORDR)LG	EA	1,000.000	9.000	0.000	0.000	0.00
0885	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	15.000	631.000	0.000	0.000	0.00
0890	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	146.000	0.000	0.000	0.00
0895	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	350.000	115.000	0.000	0.000	0.00
0900	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	50.000	312.000	0.000	0.000	0.00
0905	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	15.000	252.000	0.000	0.000	0.00
0910	06686116	000	PREFAB PAV MRK TY C(EVAC SYM, BLUE/WHT)	EA	1,800.000	21.000	0.000	0.000	0.00
0915	06726007	000	REFL PAV MRKR TY I-C	EA	6.000	2,320.000	0.000	0.000	0.00
0920	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.000	4,937.000	0.000	0.000	0.00
0925	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	247,269.000	0.000	0.000	0.00

0930	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	46,006.000	0.000	0.000	0.00
0935	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.400	883.000	0.000	0.000	0.00
0940	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	7.000	146.000	0.000	0.000	0.00
0945	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	15.000	115.000	0.000	0.000	0.00
0950	06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	30.000	30.000	0.000	0.000	0.00
0955	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	8.000	312.000	0.000	0.000	0.00
0960	07306002	000	FULL - WIDTH MOWING	AC	1,500.000	48.000	0.000	0.000	0.00
0965	07306017	000	STRIP MOWING - TRACT (14)	AC	1,500.000	74.000	0.000	0.000	0.00
0980	10026002	000	LANDSCAPE AMENITY (TY 1)	EA	231,160.000	1.000	0.000	0.000	0.00
0985	10026003	000	LANDSCAPE AMENITY (TY 2)	EA	65,000.000	2.000	0.000	0.000	0.00
0990	10026004	000	LANDSCAPE AMENITY (TY 3)	EA	286,298.330	3.000	0.000	0.000	0.00
0995	10026005	000	LANDSCAPE AMENITY (TY 4)	EA	60,000.000	4.000	0.000	0.000	0.00
1005	10026007	000	LANDSCAPE AMENITY (TY 6)	EA	365,864.170	3.000	0.000	0.000	0.00
1010	10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	403.290	15.000	0.000	0.000	0.00
1015	10066001	000	LANDSCAPE SOIL AMENDMENT (TYPE I)	SY	1.070	361,989.000	0.000	0.000	0.00
1020	10066002	000	LANDSCAPE SOIL AMENDMENT (TYPE II)	SY	0.990	192,357.000	0.000	0.000	0.00
1025	10066003	000	LANDSCAPE SOIL AMENDMENT (TYPE III)	SY	1.320	20,634.000	0.000	0.000	0.00
1030	10066004	000	LANDSCAPE SOIL AMENDMENT (TYPE IV)	SY	1.360	29,655.000	0.000	0.000	0.00
1035	10066005	000	LANDSCAPE SOIL AMENDMENT (TYPE V)	SY	1.470	11,679.000	0.000	0.000	0.00
1040	30766066	000	TACK COAT	GAL	11.740	54,497.000	0.000	0.000	0.00
1050	41966005	000	PED STL TRUSS BRG SPAN (45 FT)	EA	112,505.110	2.000	0.000	0.000	0.00
1065	50086001	000	WHEEL STOPS	EA	5,482.420	15.000	0.000	0.000	0.00
1068	51156001		LEAD PAINT REMOVAL (SF)	SF	2.280	0.000	4,750.000	0.000	0.00
			CO-042 ADDS A NEW ITEM FOR LEAD PAINT REMOVAL BY SF						
1070	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	22,000.000	2.000	0.000	0.000	0.00
1075	60106003	000	CCTV FIELD CONTROLLER	EA	14,500.000	2.000	0.000	0.000	0.00
1080	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	16,427.000	2.000	0.000	0.000	0.00
1085	60636019	000	SPS-INS (80W)1920W (1000AH) 4X50A(3)	EA	50,000.000	2.000	0.000	0.000	0.00
1090	60646030	001	ITS POLE (45 FT)(130 MPH)	EA	27,709.000	2.000	0.000	0.000	0.00
1095	60646092	001	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	17,711.000	2.000	0.000	0.000	0.00
1098	61586001		TMSP RADAR SPEED CONTROL MONITOR	EA	1,688.070	0.000	22.000	0.000	0.00
			TMPS RADAR SPEED CONTROL MONITOR | 1 EA = 1 UNIT FOR 1 MONTH						
1117	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	12,065.840	0.000	1.000	0.000	0.00
			CO-045 ADDS NEW ITEM FOR BLACK CRK PED BRIDGE ENGINEERING						
1118	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	530.250	0.000	0.000	0.000	0.00
			CO-047 ADDS NEW ITEM FOR MOB. OF PRIME TRT SUB BY THE LS						
1119	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	6,389.100	0.000	1.000	0.000	0.00
			ADDED BY CO-051, ADJUST MBGF LAP SPLICE, UOM=DOL						
1120	96086020		UNIQUE CHANGE ORDER ITEM 20	DOL	4,471.250	0.000	3.000	0.000	0.00
			SLED TRANSITION (MBGF TO CCA)						
							Category Subtotal		0.00

CATEGORY 002 **DESCRIPTION** BRIDGE: 201010020009236 [US 69@ VILLAGE CREEK (NB)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
1210	04506010	001	RAIL (TY T402)	LF	118.000	2,452.000	-2,452.000	0.000	0.00
1225	04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	65,860.000	1.000	0.000	0.000	0.00
							Category Subtotal		0.00

CATEGORY 003 **DESCRIPTION** BRIDGE: 201010020009327 [US 69 @ VILLAGE CREEK RELIEI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
1310	04506010	001	RAIL (TY T402)	LF	118.000	272.000	-272.000	0.000	0.00
							Category Subtotal		0.00

CATEGORY 004 **DESCRIPTION** BRIDGE: 201010020009340 [US 69 @ VILLAGE CREEK RELIEI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
1365	04006005	000	CEM STABIL BKFL	CY	148.410	11.000	173.000	0.000	0.00
1370	04166003	000	DRILL SHAFT (30 IN)	LF	172.270	810.000	0.000	0.000	0.00
1375	04206013	001	CL C CONC (ABUT)	CY	1,200.000	62.000	0.000	0.000	0.00
1380	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	6,589.000	0.000	0.000	0.00
1381	04226023		SHEAR KEY CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY	CY	697.300	0.000	74.000	0.000	0.00
1385	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	300.000	1,338.000	0.000	0.000	0.00
1390	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	300.000	233.000	-10.000	0.000	0.00
1395	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	404.000	0.000	0.000	0.00
1400	04506010	001	RAIL (TY T402)	LF	118.000	272.000	-272.000	0.000	0.00
1401	04506023		RAIL (TY SSTR) CO-024 ADDS 136 LF	LF	92.390	0.000	136.000	0.000	0.00
1402	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS) CO-024 ADDS 136 LF	LF	92.390	0.000	136.000	0.000	0.00
1405	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	115.000	0.000	0.000	0.00
1410	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	65,860.000	1.000	0.000	0.000	0.00
							Category Subtotal		0.00

CATEGORY 005 **DESCRIPTION** BRIDGE: 201010020009341 [US 69@ VILLAGE CREEK (SB)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
1460	04006005	000	CEM STABIL BKFL	CY	148.410	13.000	118.000	0.000	0.00
1480	04206013	001	CL C CONC (ABUT)	CY	1,200.000	54.000	0.000	0.000	0.00
1485	04206029	001	CL C CONC (CAP)	CY	1,200.000	162.000	0.000	0.000	0.00
1490	04206037	001	CL C CONC (COLUMN)	CY	1,300.000	40.000	109.000	0.000	0.00
1495	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	51,200.000	0.000	0.000	0.00
1496	04226023		SHEAR KEY CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY	CY	697.300	0.000	550.000	0.000	0.00
1500	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	300.000	9,560.000	0.000	0.000	0.00
1505	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	300.000	2,390.000	0.000	0.000	0.00
1510	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	288.070	618.000	0.000	0.000	0.00
1515	04506010	001	RAIL (TY T402)	LF	118.000	2,452.000	-2,452.000	0.000	0.00
1516	04506023		RAIL (TY SSTR) CO-024 ADDS 1,226 LF	LF	92.390	0.000	1,226.000	0.000	0.00
1517	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS) CO-024 ADDS 1,226 LF	LF	92.390	0.000	1,226.000	0.000	0.00
1520	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	206.000	0.000	0.000	0.00
1525	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	14,134.400	0.000	9.000	0.000	0.00

BRIDGE AESTHETIC FORMLINERS

Category Subtotal 0.00

CATEGORY 006 **DESCRIPTION** BRIDGE: 202290020008328 [US 69@ BLACK CREEK (SB)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
1610	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	16.000	11,340.000	-11,340.000	0.000	0.00
1625	04506010	001	RAIL (TY T402)	LF	118.000	591.000	-591.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 **DESCRIPTION** BRIDGE: 202290020008329 [US 69 @ HICKORY CREEK TRIB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
1720	04506010	001	RAIL (TY T402)	LF	118.000	324.000	-324.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 **DESCRIPTION** BRIDGE: 202290020008330 [US 69@ BLACK CREEK TRIB #1(

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
1775	04006005	000	CEM STABIL BKFL	CY	148.410	18.000	25.000	0.000	0.00
1780	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	140.000	1,218.000	0.000	0.000	0.00
1785	04206013	001	CL C CONC (ABUT)	CY	1,200.000	29.000	0.000	0.000	0.00
1790	04206029	001	CL C CONC (CAP)	CY	1,200.000	32.600	0.000	0.000	0.00
1795	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	16.000	5,562.000	0.000	0.000	0.00
1800	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	474.000	0.000	0.000	0.00
1805	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	300.000	711.000	0.000	0.000	0.00
1810	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	411.000	0.000	0.000	0.00
1815	04506010	001	RAIL (TY T402)	LF	118.000	528.000	-528.000	0.000	0.00
1816	04506023		RAIL (TY SSTR) CO-024 ADDS 132 LF	LF	92.390	0.000	132.000	0.000	0.00
1817	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS) CO-024 ADDS 132 LF	LF	92.390	0.000	132.000	0.000	0.00
1820	04546004	000	ARMOR JOINT (SEALED)	LF	194.720	85.000	0.000	0.000	0.00
1830	04966001	000	REMOV STR (BOX CULVERT)	EA	1,606.380	5.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 **DESCRIPTION** BRIDGE: 202290020008331 [US 69@ BLACK CREEK TRIB #2 (

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
1905	04506010	001	RAIL (TY T402)	LF	118.000	312.000	-312.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 **DESCRIPTION** BRIDGE: 202290020008334 [US 69 @ HICKORY CREEK TRIB ;

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
1964	04006005		CEM STABIL BKFL	CY	148.410	0.000	72.000	0.000	0.00
			CO-014 ADDS NEW LINE ITEM FOR HC TRIB #2 SB CSS						
1965	04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	190.000	960.000	0.000	0.000	0.00
1970	04166003	000	DRILL SHAFT (30 IN)	LF	172.270	1,040.000	0.000	0.000	0.00
1975	04206013	001	CL C CONC (ABUT)	CY	1,200.000	40.800	0.000	0.000	0.00
1980	04206029	001	CL C CONC (CAP)	CY	1,200.000	33.700	0.000	0.000	0.00
1985	04206037	001	CL C CONC (COLUMN)	CY	1,300.000	18.900	-8.900	0.000	0.00
1990	04226001	000	REINF CONC SLAB	SF	16.000	430.500	-430.500	0.000	0.00
1995	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	7,588.000	0.000	0.000	0.00
1996	04226023		SHEAR KEY	CY	697.300	0.000	35.500	0.000	0.00
			CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY						
2000	04256001	001	PRESTR CONC BOX BEAM (4B20)	LF	300.000	430.500	0.000	0.000	0.00
2005	04256002	001	PRESTR CONC BOX BEAM (5B20)	LF	300.000	1,148.000	0.000	0.000	0.00
2010	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	1,472.800	-1,472.800	0.000	0.00
2015	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	288.070	486.400	0.000	0.000	0.00
2020	04506010	001	RAIL (TY T402)	LF	118.000	322.000	-322.000	0.000	0.00
2021	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	161.000	0.000	0.00
			CO-024 ADDS 161 LF						
2022	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	161.000	0.000	0.00
			CO-024 ADDS 161 LF						
2025	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	206.000	0.000	0.000	0.00
							Category Subtotal		0.00

CATEGORY 011 **DESCRIPTION** BRIDGE: 202290020008335 [US 69@ HICKORY CREEK (SB)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
2075	04006005	000	CEM STABIL BKFL	CY	148.410	38.000	122.000	0.000	0.00
2080	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	140.000	1,190.000	-1,190.000	0.000	0.00
2085	04166001	000	DRILL SHAFT (18 IN)	LF	90.040	248.000	0.000	0.000	0.00
2090	04166003	000	DRILL SHAFT (30 IN)	LF	172.270	670.000	0.000	0.000	0.00
2095	04166004	000	DRILL SHAFT (36 IN)	LF	209.850	2,700.000	0.000	0.000	0.00
2100	04206013	001	CL C CONC (ABUT)	CY	1,200.000	84.600	-27.200	0.000	0.00
2105	04206029	001	CL C CONC (CAP)	CY	1,200.000	125.600	-30.000	0.000	0.00
2110	04206037	001	CL C CONC (COLUMN)	CY	1,300.000	77.300	0.000	0.000	0.00
2115	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	31,327.000	0.000	0.000	0.00
2120	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	16.000	6,351.000	-6,351.000	0.000	0.00
2121	04226023		SHEAR KEY	CY	697.300	0.000	339.500	0.000	0.00
			CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY						
2125	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	300.000	5,891.400	0.000	0.000	0.00
2130	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	300.000	1,472.800	0.000	0.000	0.00
2135	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	1,472.800	-1,472.800	0.000	0.00
2140	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	300.000	891.000	-891.000	0.000	0.00
2145	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	390.000	0.000	0.000	0.00
2150	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	288.070	887.300	0.000	0.000	0.00
2155	04506010	001	RAIL (TY T402)	LF	118.000	1,868.000	-1,868.000	0.000	0.00
2156	04506023		RAIL (TY SSTR)	LF	92.390	0.000	772.000	0.000	0.00

			CO-024 ADDS 772 LF						
2157	04506023		RAIL (TY SSTR)	LF	92.390	0.000	772.000	0.000	0.00
			CO-024 ADDS 772 LF						
2160	04546004	000	ARMOR JOINT (SEALED)	LF	194.720	77.000	0.000	0.000	0.00
2165	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	191.200	0.000	0.000	0.00
2170	04966001	000	REMOV STR (BOX CULVERT)	EA	1,606.380	7.000	0.000	0.000	0.00
							Category Subtotal		0.00

CATEGORY 012 **DESCRIPTION** BRIDGE: 202290020008336 [US 69@ BLACK CREEK TRIB#2 (S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
2256	04506010		RAIL (TY T402)	LF	118.000	0.000	0.000	0.000	0.00
			CO-009 ADDS 324 LF AT BLACK CREEK TRIB #2 (SB)						
							Category Subtotal		0.00

CATEGORY 013 **DESCRIPTION** BRIDGE: 202290020008337 [US 69@ BLACK CREEK TRIB #1(S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
2346	04506010		RAIL (TY T402)	LF	118.000	0.000	0.000	0.000	0.00
			CO-009 ADDS 264.0 LF ATBLACK CREEK TRIB #1 (SB)						
							Category Subtotal		0.00

CATEGORY 014 **DESCRIPTION** BRIDGE: 202290020008338 [US 69 @ HICKORY CREEK TRIB #

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
2399	04006005		CEM STABIL BKFL	CY	148.410	0.000	40.000	0.000	0.00
			CO-014 ADDS NEW LINE ITEM FOR HC TRIB #1 SB CSS						
2401	04206013		CL C CONC (ABUT)	CY	1,200.000	0.000	27.200	0.000	0.00
			CO-009 ADDS 27.2 CY AT HICKORY CREEK TRIB #1 (SB)						
2402	04206029		CL C CONC (CAP)	CY	1,200.000	0.000	30.000	0.000	0.00
			CO-009 ADDS 30 CY AT HICKORY CREEK TRIB #1 (SB)						
2403	04096002		PRESTR CONC PIL (18 IN SQ)	LF	140.000	0.000	1,190.000	0.000	0.00
			CO-009 ADDS 1190 LF AT HICKORY CREEK TRIB #1 (SB)						
2405	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	31,327.000	-31,327.000	0.000	0.00
2406	04226007		REINF CONC SLAB (SLAB BEAM)	SF	16.000	0.000	6,351.000	0.000	0.00
			CO-009 ADDS 6351.0 SF AT HICKORY CREEK TRIB #1 (SB)						
2410	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	300.000	5,891.400	-5,891.400	0.000	0.00
2411	04256011		PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	0.000	445.100	0.000	0.00
			CO-009 ADDS 445.1 LF AT HICKORY CREEK TRIB #1 (SB)						
2412	04256012		PRESTR CONC SLAB BEAM (5SB15)	LF	300.000	0.000	891.000	0.000	0.00
			CO-009 ADDS 891.0 LF AT HICKORY CREEK TRIB #1 (SB)						
2415	04506010		RAIL (TY T402)	LF	118.000	0.000	0.000	0.000	0.00
			CO-009 ADDS 324.0 LF AT HICKORY CREEK TRIB #1 (SB)						
2416	04506023		RAIL (TY SSTR)	LF	92.390	0.000	162.000	0.000	0.00
			CO-024 ADDS 162 LF						
2417	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.000	162.000	0.000	0.00
			CO-024 ADDS 162 LF						

Category Subtotal 0.00

CATEGORY 015 **DESCRIPTION** BRIDGE: 202290020008338 [US 69@ HICKORY CREEK (NB)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
2466	04166004		DRILL SHAFT (36 IN)	LF	209.850	0.000	2,700.000	0.000	0.00
			CO-009 ADDS 2700.LF AT HICKORY CREEK (NB)						
2475	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	445.500	-445.500	0.000	0.00
2485	04506010		RAIL (TY T402)	LF	118.000	0.000	0.000	0.000	0.00
			CO-009 ADDS 1512.0 LF AT HICKORY CREEK (NB)						

Category Subtotal 0.00

CATEGORY 016 **DESCRIPTION** BRIDGE: 202290020008339 [US 69@ BLACK CREEK (NB)]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
2570	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	16.000	10,560.000	-10,560.000	0.000	0.00
2585	04506010	001	RAIL (TY T402)	LF	118.000	588.000	-588.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 **DESCRIPTION** BRIDGE: 202290020008353 [US 69 @ HICKORY CREEK TRIB ;

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
2685	04506010	001	RAIL (TY T402)	LF	118.000	1,826.000	-1,826.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 **DESCRIPTION** FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
3001	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
3003	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
3005	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
3006	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	6,000.000	2,000.000	0.000	0.00
3007	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	0.000	1,000.000	0.000	0.00
			CO 02 ADDS ITEM FOR PILE PAY ADJUST (BUILDUP) PER ITEM 409						
3011	96066003		FORCE ACCOUNT ID 3	DOL	1.000	0.000	50,000.000	0.000	0.00
			CO-028 ADDS NEW ITEM FOR MBGF (REPAIR) VIA FA BY DOL						
3012	96066004		FORCE ACCOUNT ID 4	DOL	1.000	0.000	47,000.000	0.000	0.00
			CO-028 ADDS NEW ITEM FOR CCA (REPAIR) VIA FA BY DOL						
3013	96066005		FORCE ACCOUNT ID 5	DOL	1.000	0.000	10,000.000	0.000	0.00
			CO-028 ADDS NEW ITEM FOR CTB (REPAIR) VIA FA BY DOL						

Category Subtotal 0.00

PROJECT ROW 200-8-58 **CONTROL** 020008058

CATEGORY 001 **DESCRIPTION** WATER: U00007682 [WARREN WATER SUPPLY CORPORATIC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
2870	70496075	000	SERVICE LINE (LONG SIDE) (5/8" TO 1")	EA	6,123.000	14.000	-14.000	0.000	0.00
							Category Subtotal		0.00

PROJECT ROW 200-9-75 **CONTROL** 020009075

CATEGORY 001 **DESCRIPTION** GAS: U00013590 [CITY OF KOUNTZE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION / SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT ($)
2985	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	482.960	124.000	-124.000	0.000	0.00
2990	02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.240	331.000	-331.000	0.000	0.00
2995	02766169	000	CEM TRT(PLNT MX) (CL L)(TYA)(GR1-2)(6")	SY	12.000	331.000	-331.000	0.000	0.00
3000	30766071	000	D-GR HMA TY-D PG 64-22 (EXEMPT)	TON	292.670	55.000	-55.000	0.000	0.00
							Category Subtotal		0.00

TOTAL ITEM EARNINGS THIS CONTRACT **$159,032,543.14**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT ($)
01006001		PREPARING ROW	AC	23,744.170	0.00	1.000	23,744.17
		CO-030 ADDS NEW ITEM FOR ADDTL CLEARING AND DEBRIS REMOVAL					
01006002	000	PREPARING ROW	STA	20,684.780	1,003.00	1,003.000	20,746,834.34
01046001	000	REMOVING CONC (PAV)	SY	7.860	701.00	35,378.667	278,076.32
01046009	000	REMOVING CONC (RIPRAP)	SY	7.860	1,600.00	957.520	7,526.11
01056021		REMOVING STAB BASE AND ASPH PAV (0-4")	SY	1.000	0.00	11,408.000	11,408.00
		Added by CO#48, Item tracked via force account where UoM=DOL					
01056036	000	REMOVING STAB BASE & ASPH PAV(15"-20")	SY	3.450	26,876.00	354.500	1,223.03
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	2.080	243,373.00	177,835.590	369,898.02
01106001	000	EXCAVATION (ROADWAY)	CY	7.110	447,441.00	298,000.813	2,118,785.78
01106002	000	EXCAVATION (CHANNEL)	CY	20.800	14,925.00	10,664.000	221,811.20
01106003		EXCAVATION (SPECIAL)	CY	50.810	0.00	132,014.030	6,707,632.85
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	582,550.00	430,815.000	5,169,780.00
01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	30.310	582,550.00	158,562.000	4,806,014.22
		CO-020 ADDS NEW ITEM FOR LOW PRODUCTION TY C EMB BY CY					
01326036		EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	238.390	0.00	10,323.259	2,460,961.72
		CO-018 ADDS NEW ITEM FOR TY E CSBE EMB RWALL FND IMPR BY CY					
01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.490	376,845.00	740,846.640	363,014.85
01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.490	376,845.00	219,855.111	107,729.01
01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	2.060	132,978.00	292,973.372	603,525.16
01686001	000	VEGETATIVE WATERING	MG	69.670	9,523.00	9,342.000	650,857.14
01696016		SOIL RET BLKT (SLOPE_STEEP_CLAY_WLDLFE)	SY	4.410	0.00	22,420.066	98,872.49
		CO-044 ADDS NEW ITEM TO PAY FOR SOIL RETEINTION BANKETS					
02476230	003	FL BS (CMP IN PLACE)(TY A GR 1-2)(8")	SY	43.450	26,876.00	22,558.854	980,182.21
02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	482.960	238.00	4,099.755	1,980,017.66
02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.240	571,432.00	295,203.151	661,255.06
02606079	000	LIME TRT (SUBGRADE)(6")	SY	4.220	62,057.00	27,593.350	116,443.95
02766169	000	CEM TRT(PLNT MX) (CL L)(TYA)(GR1-2)(6")	SY	12.000	544,556.00	384,877.427	4,618,529.12
02926002		ASPHALT STAB BASE (GR 2)(PG 64)	TON	219.240	0.00	1,646.110	360,893.16
		CO-033 ADDS NEW ITEM FOR GR 2 ASPHALT STAB BASE BY TN					
03106005	000	PRIME COAT (AE-P)	GAL	2.910	108,947.00	66,849.918	194,533.26
03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	72.850	493,939.00	283,412.540	20,646,603.55
03606043		CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	276.600	0.00	646.740	178,888.28
		CO-046 ADDS NEW ITEM FOR FAST TRACK CRCP 13" BY SY					
04006005	000	CEM STABIL BKFL	CY	148.410	158.00	3,982.269	591,008.55
04016001	000	FLOWABLE BACKFILL	CY	219.950	1,891.00	140.210	30,839.20
04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.100	26,968.00	21,295.500	87,311.55
04036001		TEMPORARY SPL SHORING	SF	235.340	0.00	2,550.405	600,212.31

		CO-019 ADDS NEW ITEM FOR TEMPORARY SPL SHORING BY SF					
04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	140.000	8,110.00	6,932.050	970,487.00
04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	190.000	1,815.00	2,483.440	471,853.60
04166001	000	DRILL SHAFT (18 IN)	LF	90.040	472.00	371.000	33,404.84
04166003	000	DRILL SHAFT (30 IN)	LF	172.270	2,380.00	2,244.000	386,573.88
04166004	000	DRILL SHAFT (36 IN)	LF	209.850	6,311.00	5,258.000	1,103,391.30
04166004		DRILL SHAFT (36 IN)	LF	341.370	6,311.00	234.000	79,880.58
		CO-003 ADDS NEW ITEM FOR 36" DS THROUGH ROCK BY LF					
04166005	000	DRILL SHAFT (42 IN)	LF	272.110	7,011.00	4,649.500	1,265,175.45
04166005		DRILL SHAFT (42 IN)	LF	395.780	7,011.00	178.000	70,448.84
		CO-003 ADDS NEW ITEM FOR 42" DS THROUGH ROCK BY LF					
04206013	001	CL C CONC (ABUT)	CY	1,200.000	546.10	519.200	623,040.00
04206029	001	CL C CONC (CAP)	CY	1,200.000	571.10	651.300	781,560.00
04206037	001	CL C CONC (COLUMN)	CY	1,300.000	185.80	300.019	390,024.70
04206074		CL C CONC (MISC)	CY	16,808.660	0.00	2.474	41,584.62
		CO-041 ADDS NEW ITEM FOR CL C CONC (MISC) BY THE CY					
04226001	000	REINF CONC SLAB	SF	16.000	21,900.00	21,900.000	350,400.00
04226005	000	REINF CONC SLAB (BOX BEAM)	SF	16.000	62,117.00	93,444.000	1,495,104.00
04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	16.000	28,155.00	28,155.000	450,480.00
04226015	000	APPROACH SLAB	CY	400.000	1,315.00	978.720	391,488.00
04226023		SHEAR KEY	CY	697.300	0.00	973.300	678,682.09
		CO-035 ADDS NEW ITEM FOR SHEAR KEY BY CY					
04236001	000	RETAINING WALL (MSE)	SF	70.000	45,502.00	39,748.772	2,782,414.04
04256001	001	PRESTR CONC BOX BEAM (4B20)	LF	300.000	1,148.00	1,148.000	344,400.00
04256002	001	PRESTR CONC BOX BEAM (5B20)	LF	300.000	287.00	287.000	86,100.00
04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	300.000	10,452.00	16,343.400	4,903,020.00
04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	300.000	2,613.00	4,085.800	1,225,740.00
04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	300.000	1,722.00	1,722.400	516,720.00
04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	300.000	4,155.00	4,155.000	1,246,500.00
04256037	001	PRESTR CONC GIRDER (TX40)	LF	300.000	2,686.00	2,686.000	805,800.00
04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	352.05	130.205	52,082.00
04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	327.530	3,797.00	2,210.796	724,102.01
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	288.070	2,810.70	2,738.155	788,780.31
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	460.580	462.60	514.504	236,970.25
04506023		RAIL (TY SSTR)	LF	92.390	0.00	3,608.000	333,343.12
		CO-024 ADDS 605 LF					
04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	92.390	0.00	5,248.000	484,862.72
		CO-024 ADDS 2,473 LF					
04546004	000	ARMOR JOINT (SEALED)	LF	194.720	368.00	368.000	71,656.96
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	283.560	733.20	735.200	208,473.31
04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	312.290	296.00	128.000	39,973.12
04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	425.080	142.00	68.000	28,905.44
04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	458.780	438.00	234.000	107,354.52
04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	465.640	931.00	275.000	128,051.00
04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	555.400	387.00	207.000	114,967.80
04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	580.730	569.00	568.500	330,145.01
04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	638.150	1,164.00	582.000	371,403.30
04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	950.890	58.00	58.000	55,151.62

04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	941.580	1,183.00	672.000	632,741.76
04626027	002	CONC BOX CULV (9 FT X 8 FT)	LF	1,341.870	63.00	63.000	84,537.81
04626053	002	CONC BOX CULV (5 FT X 5 FT)(EXTEND)	LF	569.250	120.00	120.000	68,310.00
04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	530.250	313.00	286.000	151,651.50
04626101	002	CONC BOX CULV (10 FT X 4 FT)	LF	1,265.760	159.00	129.000	163,283.04
04646003	001	RC PIPE (CL III)(18 IN)	LF	97.350	800.00	551.000	53,639.85
04646005	001	RC PIPE (CL III)(24 IN)	LF	110.790	4,793.00	5,499.420	609,280.74
04646007	001	RC PIPE (CL III)(30 IN)	LF	133.960	2,003.00	1,391.000	186,338.36
04646008	001	RC PIPE (CL III)(36 IN)	LF	171.680	2,296.00	1,497.000	257,004.96
04646011	001	RC PIPE (CL III)(54 IN)	LF	488.330	20.00	20.000	9,766.60
04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	10,269.570	1.00	2.000	20,539.14
04666005		HEADWALL (CH - FW - 0) (DIA= 24 IN)	EA	32,481.040	0.00	1.000	32,481.04
		CO-017 ADDS NEW ITEM FOR HEADWALL (CH-FW-0) (DIA=24IN) BY EA					
04666095		HEADWALL (CH - PW - 0) (DIA= 18 IN)	EA	19,731.320	0.00	1.000	19,731.32
		CO-017 ADDS NEW ITEM FOR HEADWALL (CH-PW-0) (DIA=18IN) BY EA					
04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	8,471.070	2.00	2.000	16,942.14
04666137	000	HEADWALL (CH - PW - S) (DIA= 54 IN)	EA	7,741.760	2.00	2.000	15,483.52
04666164	000	WINGWALL (FW - S) (HW=3 FT)	EA	5,420.760	6.00	4.000	21,683.04
04666165	000	WINGWALL (FW - S) (HW=4 FT)	EA	6,010.260	7.00	2.000	12,020.52
04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	8,220.910	4.00	1.000	8,220.91
04666167	000	WINGWALL (FW - S) (HW=6 FT)	EA	12,034.720	3.00	2.000	24,069.44
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	62,368.740	2.00	2.000	124,737.48
04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	5,806.870	2.00	2.000	11,613.74
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	25,932.970	3.00	3.000	77,798.91
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	40,462.420	1.00	1.000	40,462.42
04666206	000	WINGWALL (SW - 0) (HW=3 FT)	EA	4,803.890	10.00	6.000	28,823.34
04666209	000	WINGWALL (SW - 0) (HW=6 FT)	EA	11,454.370	4.00	2.000	22,908.74
04676150	000	SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (C)	EA	12,053.390	4.00	2.000	24,106.78
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,533.160	21.00	18.000	45,596.88
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,868.040	4.00	3.000	8,604.12
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	3,481.610	204.00	140.000	487,425.40
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	6,110.820	66.00	46.000	281,097.72
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	10,343.190	54.00	46.000	475,786.74
04726008		REMOV & RE - LAY PIPE (30 IN)	LF	1.000	0.00	33,631.520	33,631.52
		CO-038 ADDS NEW ITEM FOR REMOV & RELAY 30 IN RCP BY FA					
04806001	000	CLEAN EXIST CULVERTS	EA	3,829.460	42.00	3.000	11,488.38
04966004	000	REMOV STR (SET)	EA	643.670	118.00	28.000	18,022.76
04966005	000	REMOV STR (WINGWALL)	EA	2,574.670	6.00	2.000	5,149.34
04966006	000	REMOV STR (HEADWALL)	EA	2,574.670	22.00	6.000	15,448.02
04966007	000	REMOV STR (PIPE)	LF	14.360	3,238.00	1,284.000	18,438.24
04966008	000	REMOV STR (BOX CULVERT)	LF	37.440	1,634.00	732.000	27,406.08
04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	65,860.000	4.00	4.000	263,440.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	65,860.000	5.00	4.000	263,440.00
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	65,860.000	1.00	1.000	65,860.00
05006001	000	MOBILIZATION	LS	18,694,576.000	1.00	0.900	16,825,118.40
05006003		MOBILIZATION (CALLOUT 1)	EA	3,711.750	0.00	1.000	3,711.75

		CO 034 ADDS NEW ITEM FOR MOBILIZATION CALLOUT BY EA					
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,335.950	47.00	35.000	81,758.25
05026015		FURN ADDITIONAL TRUCKMOUNT ATTENUATOR	HR	59.650	0.00	456.000	27,200.40
		CO 034 ADDS NEW ITEM FOR AN ADDITIONAL TMA BY THE HR					
05026024		FURNISH ADDITIONAL ARROW BOARD	HR	3.310	0.00	240.000	794.40
		CO 034 ADDS A NEW ITEM FOR ADDITIONAL ARROW BOARDS BY THE HR					
05026026		BARR, SIGNS, TRAFFIC HANDLING (LOC 1)	EA	11,135.250	0.00	1.000	11,135.25
		CO 034 ADD NEW ITEM FOR BARRICADES BY THE EA					
05026027		BARR, SIGNS, TRAFFIC HANDLING (LOC 2)	EA	8,922.830	0.00	1.000	8,922.83
		CO-40 ADDS NEW ITEM FOR ADDED DETOUR SIGNS PER RFI-121 BY EA					
05026028		BARR, SIGNS, TRAFFIC HANDLING (LOC 3)	EA	1.000	0.00	32,844.790	32,844.80
		ADDED BY CO-050. PH3 ADDITL TCP SIGNAGE. UOM = DOL.					
05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	50.000	900.00	836.000	41,800.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	70.000	1,993.00	7,160.500	501,235.00
05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	100.000	125.00	1,578.000	157,800.00
05066011	005	ROCK FILTER DAMS (REMOVE)	LF	18.000	2,918.00	944.000	16,992.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	45.000	4,029.00	8,984.472	404,301.24
05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	15.000	3,634.00	8,762.250	131,433.75
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	59,615.00	201,168.000	804,672.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	52,917.00	134,287.000	134,287.00
05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	10.000	29,460.00	7,496.000	74,960.00
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	25,980.00	7,496.000	14,992.00
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	91.420	18,028.00	15,690.000	1,434,379.80
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.330	16,799.00	6,930.000	23,076.90
05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	57.930	16,799.00	900.000	52,137.00
		CO-049 ADDS NEW ITEM PORT CTB(MOVE)(SGL SLP)(TY 1) (PINNED)					
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	8.910	19,071.00	8,220.000	73,240.20
05296018	000	CONC CURB (TY F3)	LF	208.120	487.00	320.280	66,656.68
05306005	000	DRIVEWAYS (ACP)	SY	34.610	9,964.00	3,909.270	135,299.83
05316003	000	CONC SIDEWALKS (6")	SY	61.760	62,057.00	16,244.468	1,003,258.34
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	31.670	4,556.00	5,332.500	168,880.29
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,082.020	61.00	30.000	62,460.60
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,333.460	43.00	6.000	8,000.76
05406020		MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	116.970	0.00	50.000	5,848.50
		ADDED BY CO-051, MBGF (LOW FILL CULVERT), UOM=EA					
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.700	1,000.00	810.000	2,997.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,250.780	43.00	40.000	130,031.20
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	338.910	6.00	8.000	2,711.28
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,752.610	84.00	33.000	57,836.13
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	907.980	62.00	37.000	33,595.26
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,245.730	35.00	62.000	511,235.26
06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.420	0.00	102,427.000	43,019.34
		CO-22 ADDS NEW ITEM FOR WK ZN PV MK NON-REMOV (W)4"SLD BY LF					
06626032		WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.420	0.00	5,920.000	2,486.40
		CO-22 ADDS NEW ITEM FOR WK ZN PV MK NON-REMOV (Y)4"BRK BY LF					

06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.420	0.00	82,071.000	34,469.82
		CO-22 ADDS NEW ITEM FOR WK ZN PV MK NON-REMOV (Y)4"SLD BY LF					
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.500	224,468.00	121,781.000	182,671.50
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.750	4,342.00	2,454.000	6,748.50
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	1,069.00	277.000	1,662.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	275.000	32.00	18.000	4,950.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	300.000	32.00	16.000	4,800.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.500	258,912.00	133,132.000	199,698.00
06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.320	0.00	27,720.000	8,870.40
		CO 034 ADDS NEW ITEM TO ELIM. EXIST. 6" STRIPING BY THE LF					
06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.640	0.00	550.000	352.00
		CO 034 ADDS NEW ITEM TO ELIM. EXIST. 8" STRIPING BY THE LF					
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	82.720	0.00	7.000	579.04
		CO 034 ADDS NEW ITEM TO ELIM. EXIST ARROW MARKING BY THE EA					
07306107	000	FULL - WIDTH MOWING	CYC	2,900.000	102.00	2.000	5,800.00
07346002		LITTER REMOVAL	CYC	4,946.300	0.00	28.000	138,496.40
		CO-010 ADDS NEW ITEM FOR LITTER REMOVAL BY CYC					
07386010	000	CLEANING / SWEEPING (SPOT)	MI	5,000.000	27.00	42.000	210,000.00
10026006	000	LANDSCAPE AMENITY (TY 5)	EA	207,249.280	16.00	9.500	1,968,868.16
30766071	000	D-GR HMA TY-D PG 64-22 (EXEMPT)	TON	292.670	34,446.00	18,253.210	5,342,166.96
41966006	000	PED STL TRUSS BRG SPAN (50 FT)	EA	108,390.210	6.00	6.000	650,341.26
41966007	000	PED STL TRUSS BRG SPAN (60 FT)	EA	124,829.150	17.00	2.000	249,658.30
50266001		ASBESTOS ABATEMENT (COATINGS)	SF	4.450	0.00	20,000.000	89,000.00
		CO-042 ADDS A NEW ITEM FOR ASBESTOS ABATEMENT BY THE SF					
51166001		AMPHIBIAN/REPTILE EXCLUSION FENCE INST	LF	6.400	0.00	888.000	5,683.20
		CO-016 ADDS NEW ITEM FOR AREF - INSTALL BY LF					
60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	168.780	0.00	62.000	10,464.36
		CO-043 ADDS NEW ITEM TO PAY FOR PCMS BOARD BY THE DAY					
61856002	002	TMA (STATIONARY)	DAY	165.850	720.00	194.000	32,174.90
61856005	002	TMA (MOBILE OPERATION)	DAY	552.830	720.00	454.000	250,984.82
70496011	000	WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	75.000	26,474.00	26,735.500	2,005,162.50
70496045	000	CASING STEEL (18IN)	LF	533.000	1,176.00	2,036.000	1,085,188.00
70496055	000	JCK TUN BOR OR AUG WTR MAIN (PVC) (6IN)	LF	66.000	846.00	2,452.000	161,832.00
70496074	000	SERVICE LINE (SHORT SIDE) (5/8" TO 1")	EA	2,185.000	56.00	43.000	93,955.00
70496075		SERVICE LINE (LONG SIDE) (5/8" TO 1")	EA	5,086.000	0.00	22.000	111,892.00
		CO-004 ADDS NEW ITEM FOR REVISED SVC LINE (SHT SIDE) BY EA					
70496075	000	SERVICE LINE (LONG SIDE) (5/8" TO 1")	EA	6,123.000	0.00	0.000	0.00
70496112	000	BLOW OFF VALVE (PERM ANGLE) (2IN)	EA	7,700.000	2.00	3.000	23,100.00
70496195	000	WATER METER BOX	EA	309.000	70.00	65.000	20,085.00
70496216	000	REMOVE EXIST WATER PIPE(VAR)(SIZE)(MTL)	LF	30.000	39,957.00	39,957.000	1,198,710.00
73336001	000	INSTALL 4" PE GAS VALVE	EA	8,500.000	31.00	29.000	246,500.00
73336002	000	INSTALL 2" PE GAS VALVE	EA	7,700.000	1.00	1.000	7,700.00
73336003	000	INSTALL 4" X 4" GAS TEE	EA	7,500.000	2.00	2.000	15,000.00

73336004	000	INSTALL 4" X 2" GAS TEE	EA	7,500.000	1.00	1.000	7,500.00
73336005	000	INSTALL 4" GAS LINE VERTICAL BEND	EA	8,000.000	1.00	1.000	8,000.00
73336006	000	INSTALL 2" GAS LINE VERTICAL BEND	EA	7,500.000	1.00	2.000	15,000.00
73336007		INSTALL 4" GAS LINE BY DIRECTIONAL BORE	LF	56.790	602.00	500.000	28,395.00
		CO-031 ADDS NEW ITEM FOR KOUNTZE GAS LINE REPAIR BY LF					
73336007	000	INSTALL 4" GAS LINE BY DIRECTIONAL BORE	LF	120.000	602.00	4,587.000	550,440.00
73336008	000	INSTALL CUT & PLUG OF GAS LINE	EA	8,000.000	1.00	1.000	8,000.00
73336009	000	2" PE 2708 GAS LINE	LF	100.000	486.00	244.000	24,400.00
73336010	000	4" PE 2708 GAS LINE	LF	75.000	30,198.00	32,891.160	2,466,837.00
73336011	000	DRY BORE & STEEL ENCASEMENT	LF	250.000	264.00	440.000	110,000.00
73336012	000	REMOVE & DISPOSE GAS LINE	LF	40.000	240.00	145.000	5,800.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	10,445,756.610	10,445,756.61
96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	0.00	46,221.600	46,221.60
		CO 02 ADDS ITEM FOR PILE PAY ADJUST (CUTOFF) PER ITEM 409					
96066002		FORCE ACCOUNT ID 2	DOL	1.000	0.00	8,064.310	8,064.31
		CO-028 ADDS NEW ITEM FOR POTHOLE (REPAIR) VIA FA BY DOL					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	37,117.620	37,117.62
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	321,657.580	321,657.58
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	88.820	0.00	3,710.000	329,522.20
		CO-004 ADDS NEW ITEM FOR 3IN STEEL CASING BY LF (WATERLINE)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	16.460	0.00	1,876.000	30,878.96
		CO-008 ADDS NEW ITEM FOR DS ADDITIVE (BAROID 41) BY BAG					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	14,134.400	0.00	9.000	127,209.60
		BRIDGE AESTHETIC FORMLINERS					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	14,134.400	0.00	9.000	127,209.60
		BRIDGE AESTHETIC FORMLINERS					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	7,507.070	0.00	72.000	540,509.04
		CO-11 ADDS NEW ITEM FOR OFFROAD EQUIP STANDBY BY WORKING DAY					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	5,117.940	0.00	1.000	5,117.94
		CO-012 ADDS ITEM FOR HOT TAP & CUT UNKNOWN GAS LINE BY LS					
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	42,568.470	0.00	1.000	42,568.47
		CO-013 ADDS NEW ITEM FOR KOUNTZE GAS LINE CONNECTIONS BY LS					
96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	35,917.500	0.00	1.000	35,917.50
		CO-015 ADDS NEW ITEM FOR ADDTL SURVEYING BY LS					
96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	8,840.220	0.00	1.186	10,484.50
		CO-021 ADDS NEW ITEM FOR SNOW REMOVAL FOR JAN 2025 BY LS					
96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	21,210.000	0.00	1.000	21,210.00
		ADDS NEW ITEM FOR ADDITIONAL GAS LINE SUB MOBILIZATION					
96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	9,623.270	0.00	1.000	9,623.27
		CO-026 ADDS NEW ITEM FOR BIG THICKET REMEDIATION BY LS					

96086013	UNIQUE CHANGE ORDER ITEM 13 CO 028 ADDS NEW ITEM FOR ADDITIONAL SUE (AT&T) BY LS	DOL	3,750.960	0.00	2.130	7,989.54
96086014	UNIQUE CHANGE ORDER ITEM 14 CO 028 ADDS NEW ITEM FOR EMERG POTHOLE REPAIR FEB 2025 BY LS	DOL	3,886.590	0.00	1.349	5,243.01
96086015	UNIQUE CHANGE ORDER ITEM 15 CO-033 ADDS NEW ITEM FOR CROSSOVER 3 REMOVE & RESET BY LS	DOL	14,596.280	0.00	1.000	14,596.28
96086016	UNIQUE CHANGE ORDER ITEM 16 CO-037 ADDS NEW ITEM FOR RDI STANDBY & ADDTL. WORK BY THE LS	DOL	78,679.550	0.00	1.000	78,679.55

TOTAL ITEM EARNINGS TO DATE **$159,032,543.14**